

**Final**

# **Fiscal Year 2015 Annual Work Plan**

**SAN JOAQUIN RIVER**  
RESTORATION PROGRAM



**February 2015**

# Table of Contents

1.0	Introduction.....	1
1.1	Background.....	1
1.2	Purpose of this Document.....	3
2.0	Funding Sources and FY 15 Funding .....	4
3.0	FY 15 – FY 17 Planned Activities.....	5
3.1	Summary.....	5
3.2	Administration and Program Management.....	9
3.2.1	Bureau of Reclamation .....	9
3.2.2	U.S. Fish and Wildlife Service .....	10
3.2.3	National Marine Fisheries Service .....	12
3.2.4	California Department of Fish and Wildlife.....	15
3.2.5	California Department of Water Resources.....	18
3.3	Flow-Related Activities .....	24
3.3.1	Invasive Species Control .....	24
3.3.2	Channel Capacity Advisory Group.....	25
3.3.3	Steelhead Monitoring .....	26
3.3.4	Programmatic Cultural Resources Consultation.....	27
3.3.5	Millerton Lake Boat Ramps .....	29
3.3.6	Traffic Detour Planning.....	30
3.3.7	Sand Slough / Eastside Bypass Sand Removal .....	31
3.3.8	Daily Flow Management and Monitoring .....	32
3.3.9	Stream Gaging .....	33
3.3.10	Unreleased Restoration Flows .....	34
3.3.11	Restoration Flow Guidelines .....	35
3.3.12	Data Management.....	35
3.3.13	MAP Actions to Inform Decisions .....	36
3.3.14	Water Right Annual Report.....	37
3.3.15	Seepage Actions .....	38
3.3.16	Flowage Easements .....	40

3.3.17	Levee Stability Actions .....	41
3.4	Restoration Goal Activities.....	41
3.4.1	Mendota Pool Bypass and Fish Screen.....	41
3.4.2	Reach 2B and Chowchilla Bypass Structure Improvements .....	43
3.4.3	Reach 4B/ESB/MB Channel and Structural Improvements.....	44
3.4.4	Arroyo Canal Fish Screen and Sack Dam Fish Passage.....	47
3.4.5	Passage at Key Barriers to Migration .....	49
3.4.6	Gravel Pit Filing and/or Isolation .....	50
3.4.7	Conservation Facility Construction.....	50
3.4.8	Conservation Facility Water Supply Line .....	50
3.4.9	Conservation Facility Operations and Maintenance.....	52
3.4.10	Donor Stock Collection .....	53
3.4.11	Trap and Haul .....	54
3.4.12	Genetics Monitoring.....	55
3.4.13	Segregation Actions.....	55
3.5	Water Management Goal Activities .....	56
3.5.1	Water Management Goal Oversight.....	56
3.5.2	Recapture and Recirculation Plan and Implementation .....	57
3.5.3	Friant-Kern Canal Capacity Restoration .....	59
3.5.4	Madera Canal Capacity Restoration.....	61
3.5.5	Reverse Flow Facilities .....	62
3.5.6	Part III – Financial Assistance.....	63
3.6	Miscellaneous and/or Opportunistic Actions.....	64
3.6.1	Pit 46(e) Project.....	64
3.6.2	Gravelly Ford Weir.....	65
3.6.3	Juvenile Trap and Collection Facility.....	66
4.0	References.....	68

**Figures**

Figure 1-1	San Joaquin River Restoration Program Restoration Area .....	2
------------	--	---

**Tables**

Table 2-1	SJRRP FY 15 Funding .....	4
Table 3-1	Summary of Estimated Federal Costs for FY 15 to FY 17 Planned Activities (in thousands)....	6

San Joaquin River Restoration Program

Table 3-2 Summary of Estimated State Costs for FY 15 to FY 17 Planned Activities (in thousands)..... 8

Table 3-3 Reclamation Program Management Cost Estimate for FY 15 to FY 17 ..... 9

Table 3-4 USFWS Program Management Cost Estimate for FY 15 to FY 17 ..... 10

Table 3-5 NMFS Program Management Cost Estimate for FY 15 to FY 17..... 12

Table 3-6 DFW Program Management Cost Estimate for FY 15 to FY 17..... 15

Table 3-7 DWR Program Management Cost Estimate for FY 15 to FY 17 ..... 18

Table 3-8 Invasive Vegetation Cost Estimate for FY 15 to FY 17..... 24

Table 3-9 Channel Capacity Advisory Group Cost Estimate for FY 15 to FY 17 ..... 25

Table 3-10 Steelhead Monitoring Cost Estimate for FY 15 to FY 17 ..... 26

Table 3-11 Programmatic Cultural Resources Consultation Cost Estimate for FY 15 to FY 17..... 27

Table 3-12 Millerton Lake Boat Ramps Cost Estimate for FY 15 to FY 17 ..... 29

Table 3-13 Traffic Detour Planning Cost Estimate for FY 15 to FY 17..... 30

Table 3-14 Sand Slough / Eastside Bypass Sand Removal Project Cost Estimate for FY 15 to FY 17 ... 31

Table 3-15 Daily Flow Management and Monitoring Project Cost Estimate for FY 15 to FY 17..... 32

Table 3-16 Stream Gaging Cost Estimate for FY 15 to FY 17 ..... 33

Table 3-17 Unreleased Restoration Flows Cost Estimate for FY 15 to FY 17..... 34

Table 3-18 Restoration Flow Guidelines Cost Estimate for FY 15 to FY 17 ..... 35

Table 3-19 Data Management Cost Estimate for FY 15 to FY 17..... 35

Table 3-20 MAP Actions Cost Estimate for FY 15 to FY 17..... 36

Table 3-21 Water Right Annual Report Cost Estimate for FY 15 to FY 17..... 37

Table 3-22 Restoration Flow Guidelines Cost Estimate for FY 15 to FY 17 ..... 38

Table 3-23 Seepage Projects by Flow Rate and Expected Year Completed..... 39

Table 3-24 Flowage Easement Cost Estimate for FY 15 to FY 17..... 40

Table 3-25 Mendota Pool Bypass and Fish Screen Cost Estimate for FY 15 to FY 17 ..... 41

Table 3-26 Reach 4B/ESB/MB Channel and Structural Improvements Cost Estimate for FY 15 to FY 17  
..... 44

Table 3-27 Arroyo Canal Fish Screen and Sack Dam Fish Passage Cost Estimate for FY 15 to FY 17.. 47

Table 3-28 Passage at Key Barriers to Migration Cost Estimate for FY 15 to FY 17..... 49

Table 3-29 Conservation Facility Water Supply Line Cost Estimate for FY 15 to FY 17 ..... 50

Table 3-30 Conservation Facility Operations and Maintenance Cost Estimate for FY 15 to FY 17..... 52

Table 3-31 Donor Stock Collection Cost Estimate for FY 15 to FY 17 ..... 53

Table 3-32 Trap and Haul Cost Estimate for FY 15 to FY 17..... 54

Table 3-33 Genetics Monitoring Cost Estimate for FY 15 to FY 17..... 55

Table 3-34 Segregation Actions Cost Estimate for FY 15 to FY 17..... 55

Table 3-35 Water Management Goal Oversight Cost Estimate for FY 15 to FY 17..... 56

Table 3-36 Recirculation and Recirculation Plan and Implementation Cost Estimate for FY 15 to FY 17  
..... 57

Table 3-37 Friant-Kern Canal Capacity Restoration Cost Estimate for FY 15 to FY 17 ..... 59

Table 3-38 Madera Canal Capacity Restoration Cost Estimate for FY 15 to FY 17..... 61

Table 3-39 Reverse Flow Facilities Cost Estimate for FY 15 to FY 17 ..... 62

Table 3-40 Part III – Financial Assistance Cost Estimate for FY 15 to FY 17..... 63

Table 3-41 Pit 46(e) Project Cost Estimate for FY 15 to FY 17..... 64

Table 3-42 Gravelly Ford Weir Project Cost Estimate for FY 15 to FY 17 ..... 65

Table 3-43 Juvenile Trap and Collection Facility Project Cost Estimate for FY 15 to FY 17 ..... 66

## List of Abbreviations and Acronyms

AWP	Annual Work Plan
CCAG	Channel Capacity Advisory Group
CESA	California Endangered Species Act
CEQA	California Environmental Quality Act
cfs	cubic feet per second
DFW	California Department of Fish and Wildlife
DWR	California Department of Water Resources
EA	Environmental Assessment
ESA	Endangered Species Act
EIS/R	Environmental Impact Statement/Report
FKC	Friant Kern Canal
FWA	Friant Water Authority
FY	Fiscal Year
MAP	Monitoring and Analysis Plan
NEPA	National Environmental Policy Act
NMFS	National Marine Fisheries Service
NRDC	Natural Resources Defense Council
O&M	Operations and Maintenance
Reclamation	U.S. Bureau of Reclamation
ROD	Programmatic Record of Decision
SCARF	Salmon Conservation and Research Facility
Settlement Act	The San Joaquin River Restoration Settlement Act (Public Law 111-11)
Secretary	Secretary of the Interior
SJRRP or Program	San Joaquin River Restoration Program
TAC	Technical Advisory Committee
TM	Technical Memorandum
USFWS	U.S. Fish and Wildlife Service

*This page left blank intentionally.*

## 1 1.0 Introduction

2 This Annual Work Plan (AWP) for Fiscal Year 2015 (FY 15) both describes and sequences the  
3 activities proposed by the Bureau of Reclamation (Reclamation), U.S. Fish and Wildlife Service  
4 (USFWS), the National Marine Fisheries Service (NMFS), the California Department of Water  
5 Resources (DWR) and the California Department of Fish and Wildlife (DFW) (collectively,  
6 Implementing Agencies or Agencies) to undertake during FY 15 to implement the San Joaquin  
7 River Restoration Program (SJRRP or Program).

### 8 1.1 Background

9 In 1988, a coalition of environmental groups led by the Natural Resources Defense Council  
10 (NRDC) filed a lawsuit (*Natural Resources Defense Council, et al., v. Kirk Rodgers, et al.* )  
11 challenging the renewal of the long-term water service contracts between the United States and  
12 the Central Valley Project Friant Division contractors. After more than 18 years of litigation, the  
13 NRDC, Friant Water Authority (FWA), and the Departments of the Interior and Commerce  
14 (collectively, Settling Parties) reached agreement on terms and conditions of a settlement  
15 (Stipulation of Settlement or Settlement). The court approved the Settlement on October 23,  
16 2006. The San Joaquin River Restoration Settlement Act (Settlement Act), Title X of Public Law  
17 111-11, signed into law on March 30, 2009, authorizes and directs the Secretary of the Interior  
18 (Secretary) to implement the Settlement.


19 The Settlement includes two parallel goals:

- 20 • Restoration - To restore and maintain fish populations in “good condition” in the main  
21 stem of the San Joaquin River below Friant Dam to the confluence of the Merced River,  
22 including naturally reproducing and self-sustaining populations of salmon and other fish
- 23 • Water Management - To reduce or avoid adverse water supply impacts to all of the Friant  
24 Division long-term Contractors that may result from the Interim Flows and Restoration  
25 Flows provided for in the Settlement.

26 To achieve the Restoration Goal, the Settlement calls for the release of water from Friant Dam to  
27 the confluence of the Merced River (referred to as Interim and Restoration flows), a combination  
28 of channel and structural modifications along the San Joaquin River below Friant Dam, and  
29 reintroduction of Chinook salmon. To achieve the Water Management Goal, the Settlement calls  
30 for recirculation, recapture, reuse, exchange, or transfer of the Interim and Restoration flows and  
31 a Recovered Water Account and program for the purpose of reducing or avoiding water delivery  
32 impacts to all of the Friant Division long-term contractors caused by the Interim and Restoration  
33 flows. In addition to the Settlement, Part III of the Settlement Act authorizes and directs the  
34 Secretary to conduct additional Water Management Goal actions to further reduce or avoid  
35 impacts to water deliveries caused by the Interim and Restoration flows. The Settlement and  
36 Settlement Act, collectively, are being implemented as the SJRRP.

1 Figure 1 shows the Restoration Area, which spans the San Joaquin River from Friant Dam to the  
2 Merced River confluence.

3  
4



5 **Figure 1-1 San Joaquin River Restoration Program Restoration Area**

6



## 1 **1.2 Purpose of this Document**

2 In July 2012, the Program completed the *SJRRP Program Environmental Impact*  
3 *Statement/Environmental Impact Report* and in October published its *Program Record of*  
4 *Decision (ROD)*. In the ROD, Reclamation committed to the development of this AWP and to  
5 the successful and expeditious implementation of the Restoration and Water Management goals  
6 of the Settlement consistent with the Settlement Act. With this commitment in mind, the  
7 Settlement activities described in this AWP are being implemented in a sequence in which some  
8 activities are necessarily initiated before others. Consistent with the requirements set forth in the  
9 Settlement and Settlement Act, and in consideration of available resources, the following  
10 Program activities are being expedited:

- 11 • Activities that provide for naturally-reproducing and self-sustaining populations of  
12 salmon including reintroduction actions for spring-run and fall-run Chinook salmon, and,  
13 if necessary, an interim trap and haul program.
- 14 • Activities to implement the Water Management Goal.
- 15 • Activities in Paragraph 11(a) of the Settlement that prevent entrainment of fish by  
16 installation of a fish screen at Arroyo Canal, provide for fish passage over Sack Dam, and  
17 prevent straying of fish into Mendota Pool, by use of fish screens or other measures  
18 determined to be appropriate.
- 19 • Activities that provide for the release of Interim and Restoration flows in the San Joaquin  
20 River, including actions to address seepage management, levee stability, and channel  
21 capacity constraints (including the Mendota Pool Bypass).

22 In an effort to provide a realistic schedule and budget and have quantifiable, measurable goals  
23 for the SJRRP, in 2014, Reclamation initiated the development of a new schedule and budget for  
24 the SJRRP as an update to the *Third Party Working Draft Framework for Implementation* (2012  
25 Draft Framework), dated June 2012 (SJRRP 2012). In July 2014, Reclamation prepared an  
26 *Administrative Draft 2014 Update – Framework for Implementation* (Admin Draft 2014  
27 Framework). Reclamation is currently holding a series of meetings with the Implementing  
28 Agencies, Settling Parties, and downstream landowners and water districts potentially impacted  
29 by the SJRRP to discuss and finalize an updated Framework. The Admin Draft 2014 Framework  
30 proposes to prioritize SJRRP actions consistent with the commitments Reclamation made in the  
31 ROD.

32 To help sequence FY 15 –FY 17 activities, this AWP draws on the priorities and actions in the  
33 Admin Draft 2014 Framework. As the Admin Draft 2014 Framework is finalized, actions will  
34 be adjusted to reflect the final Revised Framework priorities and actions.

35 The estimated costs associated for implementing the listed projects are provided in Chapter 4.  
36 The projects listed herein represent the reasonable level of effort the Program believes can be  
37 accomplished in fiscal years 15, 16 and 17 and the estimated costs associated with that level of  
38 effort. These estimated costs do not represent the total costs to complete the projects. The total  
39 estimated costs to complete each individual project are beyond the scope of this document and  
40 are not provided.

## 2.0 Funding Sources and FY 15 Funding

Funding to implement the SJRRP is described in detail in the 2012 Draft Framework, dated June 2012 (SJRRP 2012). Refer to the 2012 Draft Framework for detailed information on the SJRRP's funding sources.

The SJRRP's FY 15 funding, by source, is provided in Table 2-1.

**Table 2-1 SJRRP FY 15 Funding**

Funding Source	FY 15 Funding		
	Approved Budget	Prior Year Recovery or Carryover	Total
<b>Federal Funds</b>			
San Joaquin River Restoration Fund <sup>1</sup>	\$3,806,755	\$3,060	\$7,404,060
Central Valley Project Restoration Fund	\$2,000,000	\$31,057	\$2,031,057
Reclamation Discretionary Fund Request	\$32,000,000	\$3,560,128	\$35,560,128
<b>Total Federal Funds</b>	<b>\$37,806,755</b>	<b>\$3,594,245</b>	<b>\$41,401,000</b>
<b>State Funds</b>			
Department of Fish and Game			
Proposition 13	\$292,867	Not provided	\$292,867
Proposition 84	\$3,000,000	Not provided	\$3,000,000
Proposition 1E	\$0	Not provided	\$0
Department of Water Resources			
Proposition 13	\$0	\$0	\$0
Proposition 84	\$6,800,000	\$800,000	\$7,600,000
Proposition 1E	\$0	\$2,544,500	\$2,544,500
<b>Total State Funds</b>	<b>\$10,092,867</b>	<b>\$3,344,500</b>	<b>\$13,437,367</b>
<b>Total Funds</b>	<b>\$47,899,622</b>	<b>\$6,938,745</b>	<b>\$54,838,367</b>
<sup>1</sup> The President's FY 15 budget identifies \$16,600,000 in mandatory funds from the San Joaquin River Restoration Fund. Only approximately \$7.4 million is needed to carry out the FY 15 activities. Those funds not spent will be available in future years.			

## 1 **3.0 FY 15 – FY 17 Planned Activities**

### 2 **3.1 Summary**

3 As described in Section 1.2, the Implementing Agencies are focusing their efforts on  
4 implementing the priorities and actions identified in the Admin Draft 2014 Framework. This  
5 AWP has been formatted to track with the Admin Draft 2014 Framework so that readers can link  
6 the two documents and see how the SJRRP is incrementally (annually) implementing the SJRRP  
7 and how annual activities contribute to achieving the Settlement’s Restoration and Water  
8 Management goals.

9 The cost estimates for project activities in this AWP were developed by the Implementing  
10 Agencies for reasonable expected levels of effort for agency personnel and using known and  
11 estimated contracting costs for services and construction. These estimates were rolled up into  
12 total expected costs per action. Estimated costs provided throughout this AWP are not a  
13 reflection of or estimate of future funding requests in the President’s budget or the State budget.

14 Table 3-1 and 3-2 summarize the annual estimated Federal and State costs, respectively, for FY  
15 15 to FY 17 planned activities. A detailed description of each project is provided in Sections 3.2  
16 to 3.5 of this chapter with the exception of those projects that are not funded in FY 15 to FY 17.  
17 These projects are not included as no action is planned on these projects within the timeframe  
18 covered by this AWP.

19

**Table 3-1 Summary of Estimated Federal Costs for FY 15 to FY 17 Planned Activities  
(in thousands)**

Activity/Project Title	FY 15	FY 16	FY 17
<b>Administration and Program Management</b>	<b>\$4,424</b>	<b>\$4,589</b>	<b>\$4,727</b>
Reclamation <sup>1</sup>	\$1,832	\$1,887	\$1,944
USFWS <sup>2</sup>	\$1,621	\$1,702	\$1,753
NMFS <sup>3</sup>	\$971	\$1,000	\$1,030
DWR	\$0	\$0	\$0
DFW	\$0	\$0	\$0
<b>Flow-Related Activities</b>	<b>\$28,238</b>	<b>\$19,077</b>	<b>\$10,514</b>
<b>Conservation Strategy and Flow-related Mitigation Measures</b>	<b>\$3,238</b>	<b>\$1,858</b>	<b>\$1,558</b>
Conservation Strategy			
Invasive Species Control	\$1,510	\$10	\$10
Re-consultation on Flows	\$0	\$0	\$0
Implement Conservation Strategy Actions for Flows	\$0	\$0	\$0
Channel Capacity Advisory Group	\$100	\$103	\$106
Physical Monitoring and Management Plan Implementation	\$0	\$0	\$0
Steelhead Monitoring	\$228	\$235	\$242
Programmatic Cultural Resources Consultation	\$100	\$1,500	\$1,000
Millerton Lake Boat Ramps	\$50	\$0	\$200
Traffic Detour Planning	\$50	\$10	\$0
Sand Slough / Eastside Bypass Sand Removal	\$1,200	\$0	\$0
<b>Flow Management and Monitoring</b>	<b>\$1,295</b>	<b>\$1,414</b>	<b>\$1,306</b>
Daily Flow Management and Monitoring	\$77	\$79	\$82
Stream Gaging	\$119	\$123	\$218
Unexpected Seepage Losses	\$0	\$0	\$0
Unreleased Restoration Flows	\$36	\$37	\$38
Restoration Flow Guidelines	\$26	\$106	\$0
Data Management	\$250	\$258	\$133
MAP Actions to Inform Flow Decisions	\$750	\$773	\$796
Water Right Annual Report	\$37	\$38	\$39
<b>Seepage Actions</b>	<b>\$20,805</b>	<b>\$15,805</b>	<b>\$7,650</b>
<b>Flowage Easements</b>	<b>\$2,900</b>	<b>\$0</b>	<b>\$0</b>
<b>Levee Stability Actions</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>
<b>Restoration Goal Activities</b>	<b>\$3,209</b>	<b>\$20,024</b>	<b>\$33,195</b>
<b>Phase 1 Projects<sup>4</sup></b>	<b>\$1,527</b>	<b>\$14,351</b>	<b>\$31,250</b>
Mendota Pool Bypass and Fish Screen	\$1,300	\$13,126	\$31,000
Reach 2B and Chowchilla Bypass Structure Improvements	\$0	\$0	\$0
Reach 4B/ESB/MB Channel and Structural Improvements	\$150	\$175	\$250
Arroyo Canal Fish Screen and Sack Dam Fish Passage	\$77	\$1,050	\$0
Salt and Mud Slough Seasonal Barriers	\$0	\$0	\$0
<b>Passage at Key Barriers to Migration</b>	<b>\$50</b>	<b>\$1,200</b>	<b>\$0</b>
<b>Phase 2 Projects<sup>5</sup></b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>
Reach 4B/ESB High Flow Routing	\$0	\$0	\$0
Chowchilla Bifurcation Structure Fish Passage	\$0	\$0	\$0
Gravel Pit Filing and/or Isolation	\$0	\$0	\$0

**Table 3-1 Summary of Estimated Federal Costs for FY 15 to FY 17 Planned Activities  
(in thousands)**

Activity/Project Title	FY 15	FY 16	FY 17
<b><i>Fisheries Re-introduction Activities</i></b>	<b>\$1,632</b>	<b>\$4,473</b>	<b>\$1,945</b>
Conservation Facility Construction	\$0	\$0	\$0
Conservation Facility Water Supply Line	\$50	\$2,850	\$50
Conservation Facility Operations and Maintenance	\$700	\$721	\$743
Donor Stock Collection	\$80	\$82	\$85
Trap and Haul	\$592	\$610	\$628
Genetics Monitoring	\$10	\$10	\$239
Segregation Actions	\$200	\$200	\$200
<b><i>Paragraph 12 Activities</i></b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>
<b><i>Water Management Goal Activities</i></b>	<b>\$3,450</b>	<b>\$13,200</b>	<b>\$11,160</b>
Water Management Goal Oversight <sup>6</sup>	\$1,200	\$1,200	\$1,200
Recapture and Recirculation Plan and Implementation	\$500	\$500	\$500
Friant-Kern and Madera Canal Capacity Restoration <sup>7</sup>	\$1,700	\$11,450	\$8,450
Reverse Flow Facilities	\$0	\$0	\$1,000
Part III - Financial Assistance	\$50	\$50	\$10
<b><i>Miscellaneous and/or Opportunistic Actions</i></b>	<b>\$2,080</b>	<b>\$2,020</b>	<b>\$2,000</b>
<b>Total Estimated Federal Funding Need</b>	<b>\$41,401</b>	<b>\$58,910</b>	<b>\$61,596</b>

Notes and Assumptions:

1. Includes Program-wide activities including public outreach (annual report, Quarterly Updates, and similar) and data management.
2. USFWS cost for FY 15 to FY 17 based on Interagency Agreement between USFWS and Reclamation.
3. NMFS cost for FY 15 to FY 17 based on Interagency Agreement between NMFS and Reclamation.
4. Costs for FY 16 and FY 17 for the Phase 1 Projects are based on the Revised Framework and are estimates.
5. No Phase 2 Projects were included in the Revised Framework for the FY 15 to FY 17 timeframe except the Reach 4B project. This is included under the Phase 1 costs as the Phase 1 and Phase 2 efforts for Reach 4B have been combined into one project.
6. Includes annual recapture and recirculation actions, managing Recovered Water Accounts, and Restoration Operations Assessment Model.
7. Assumes construction may occur over time depending on the construction season and canal deliveries.

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15

1

**Table 3-2 Summary of Estimated State Costs for FY 15 to FY 17 Planned Activities  
(in thousands)**

	<b>FY 15 Estimate<sup>1</sup></b>	<b>FY 16 Estimate</b>	<b>FY 17 Estimate</b>
<b>Department of Fish and Wildlife</b>			
Prop 13	\$292,867	\$0	\$0
Prop 84	\$3,000,000	\$17,450,000	\$2,000,000
DFW Sub-Total	\$3,292,867	\$17,450,000	\$2,000,000
<b>Department of Water Resources</b>			
Prop 84	\$2,450,000	\$3,550,000	\$2,850,000
Prop 1E	\$2,920,000	\$1,800,000	\$4,720,000
DWR Sub-total	\$5,370,000	\$5,350,000	\$7,570,000
<b>Total</b>	<b>\$8,662,867</b>	<b>\$22,800,000</b>	<b>\$9,570,000</b>

2

3

## 3.2 Administration and Program Management

Administration and Program Management actions include support to the SJRRP from the Implementing Agencies and SJRRP staff not captured in individual projects. These actions are listed in this AWP in the same order they appear in Table 3-1.

### 3.2.1 Bureau of Reclamation

<b>Lead</b>	<b>Start Date</b>	<b>Expected Completion Date</b>
Reclamation, Alicia Forsythe (Program)	2006	On-going for duration of the Program
Reclamation, Margaret Gidding (Outreach)		

**Table 3-3 Reclamation Program Management Cost Estimate for FY 15 to FY 17**

	<b>FY 15 Estimate</b>	<b>FY 16 Estimate</b>	<b>FY 17 Estimate</b>
Overhead Staff and Expenses	\$1,482,000	\$1,526,500	\$1,572,685
Outreach Activities			
Reclamation Staff and Expense	\$110,000	\$113,300	\$116,699
Contracting	\$240,000	\$247,200	\$254,616
<b>Total</b>	<b>\$1,832,000</b>	<b>\$1,887,000</b>	<b>\$1,944,000</b>

#### **Authority**

Public Law 111-11, Title X, and Central Valley Project Improvement Act, Public Law 102-575, Section 3406(c)(1)

#### **Description**

This project includes all direct costs to Reclamation for travel, office space rental, office equipment, training, awards, and other costs associated with program management and support. Salaries include those portions of Reclamation’s staff time not covered under support to individual project activities.

Reclamation developed an extensive public outreach program for the SJRRP Public Involvement Plan in 2007. The goal of the Public Involvement Plan is to create an open and visible process through which the public can track SJRRP activities and progress as well as participate in the identification of issues and formulation of alternatives.

#### **Deliverables**

- Overall Program management and administration
- Outreach activities:
  - Public meeting and workshop design and delivery, including stakeholder outreach through Technical Feedback Group meetings

- 1           ○ Research and prepare public information pieces including an annual report and
- 2                     quarterly updates
- 3           ○ Maintain and consistently update Program web site
- 4           ○ Coordination with landowners in the Restoration Area
- 5           ○ Prepare the SJRRP quarterly updates
- 6           ○ Coordinate access to private property including executing and managing
- 7                     Temporary Entry Permits, and
- 8           ○ Provide strategic advice on specific activities across the Program and overall
- 9                     Program issues

10 ***FY 14 Accomplishments***

11 All of the activities and deliverables were completed in FY 14.

12 ***Expected FY 15, FY 16, and FY 17 Activities***

13 All of the activities and deliverables identified above are expected in FY 15, FY 16, and FY 17.

14 **3.2.2 U.S. Fish and Wildlife Service**

<b><i>Lead</i></b> USFWS, Bob Clarke	<b><i>Start Date</i></b> 2006	<b><i>Expected Completion Date</i></b> On-going for duration of the Program
---	----------------------------------	---

15  
16 **Table 3-4 USFWS Program Management Cost Estimate for FY 15 to FY 17**

	<b>FY 15 Estimate</b>	<b>FY 16 Estimate</b>	<b>FY 17 Estimate</b>
Reclamation Funding to USFWS	\$1,621,000	\$1,702,000	\$1,753,000
Notes: Reclamation funds all of USFWS' efforts for the SJRRP.			

17

18 ***Authority***

19 Paragraph 14 of the Settlement, Public Law 111-11, Title X, and Central Valley Project

20 Improvement Act, Public Law 102-575, Section 3406(c)(1)

21 ***Description***

22 USFWS provides support to the Program by conducting environmental compliance and fish

23 reintroduction activities consistent with the Monitoring and Analysis Plan (MAP) processes and

24 participates in the Program Management Team, Settling Party Coordination, and Technical

25 Advisory Committees. USFWS supports the Program on outreach with Third Parties and the

26 public, and attends or leads technical workgroups and feedback group meetings as necessary.

27 USFWS also mobilizes staff to support implementing the Program and resolving Program issues.



1 **Deliverables**

- 2 • Fisheries elements of the MAP
- 3 • Actions leading towards spring-run salmon reintroduction, including compliance with
- 4 permits and approvals for spring-run salmon reintroduction actions
- 5 • Annual donor stock collection plan
- 6 • Fish reintroduction protocols and Implementation Plan (Brood Year Plans)
- 7 • Draft and final Fish and Wildlife Coordination Act Reports
- 8 • ESA consultations, and
- 9 • Technical support for permitting and environmental compliance documents

10 **Activities Completed in FY 14**

- 11 • Coordinated fish reintroduction activities for both fall-run and spring-run Brood Year
- 12 (BY) 13 and BY 14 initiation
- 13 • Provided fishery technical support for SJRRP projects
- 14 • Began fish reintroduction technical support and document preparation
- 15 • Continued to facilitate access to Federal wildlife refuges for SJRRP purposes
- 16 • Coordinated fisheries elements of the FY 14 MAP
- 17 • Continued outreach activities related to wild donor stock collections, permitting and rule-
- 18 making to support reintroduction actions
- 19 • Developed BY 13 Operations Plan (for fall-run and spring-run)
- 20 • Completed concurrence memos and biological opinions in accordance with Section 7 of
- 21 the Endangered Species Act (ESA) for several SJRRP projects
- 22 • Began Fish and Wildlife Coordination Act Report preparation and review for several
- 23 SJRRP projects
- 24 • Continued general permitting and environmental compliance support for SJRRP activities
- 25 • Began efforts on 10(a)(1)(A) permit application for wild stock collection

26 **Expected FY 15 Activities**

- 27 • Continue to coordinate fish reintroduction activities for both fall-run and spring-run
- 28 • Coordinate fisheries elements of the MAP
- 29 • Make substantial progress on the 10(a)(1)(A) permit applications for wild stock
- 30 collection

- 1 • Provide concurrence memos and biological opinions in accordance with Section 7 of the
- 2 ESA for several SJRRP projects
- 3 • Provide fishery technical support for SJRRP projects
- 4 • Continue Fish and Wildlife Coordination Act Report preparation and review for several
- 5 SJRRP projects
- 6 • Continue fish reintroduction technical support and document preparation
- 7 • Continue general permitting and environmental compliance support for SJRRP activities
- 8 • Continue to facilitate access to Federal wildlife refuges for SJRRP purposes
- 9 • Begin fisheries modeling support for site specific project alternatives evaluation
- 10 • Conduct outreach activities related to wild donor stock collections, permitting and rule-
- 11 making to support reintroduction actions

12 **Projected FY 16 and FY 17 Activities**

13 All of the activities and deliverables expected in FY 15 are also expected in FY 16 and FY 17.  
 14 In addition, the 10(a)(1)(A) permit applications for wild stock collection should be completed in  
 15 FY 16.

16 **3.2.3 National Marine Fisheries Service**

<b>Lead</b>	<b>Start Date</b>	<b>Expected Completion Date</b>
NMFS, Rhonda Reed	2006	On-going for duration of the Program

17 **Table 3-5 NMFS Program Management Cost Estimate for FY 15 to FY 17**

	<b>FY 15 Estimate</b>	<b>FY 16 Estimate</b>	<b>FY 17 Estimate</b>
Reclamation Funding to NMFS	\$971,187	\$1,000,000	\$1,030,000
NMFS Funding	\$134,647	\$138,552	\$141,323
<b>Total</b>	<b>\$1,105,834</b>	<b>\$1,109,739</b>	<b>\$1,171,323</b>
Note: Reclamation funding are funds provided by Reclamation to NMFS for support to the SJRRP. NMFS funding are those funds provided by NMFS to support the SJRRP.			

18 **Authority**

19 Public Law 111-11, Section 10011, Endangered Species Act, Magnuson-Stevens Fishery  
 20 Conservation and Management Act

21 **Description**

22 NMFS provides scientific expertise as well as regulatory and policy guidance for the  
 23 reintroduction of Chinook salmon and for the restoration of flows and habitat. NMFS supports  
 24 the SJRRP's efforts by providing input and developing compliance strategies for efficient ESA  
 25 and Magnuson-Stevens Fishery Conservation and Management Act compliance for anadromous

1 fish, as well as taking the lead role for the development and implementation of a rule in  
2 accordance with the ESA for the reintroduction of spring-run Chinook salmon to the San Joaquin  
3 River, consistent with the Settlement and Public Law 111-11. NMFS provides guidance and  
4 technical support to the SJRRP on salmonid monitoring and management and ensures  
5 consistency and integration of program activities by coordinating with other entities and  
6 programs that may affect migrating salmonids on the San Joaquin River and through the Delta.  
7 NMFS also participates as a Federal liaison to the TAC. NMFS leads the Fisheries  
8 Reintroduction and Regulatory Team, and participates in the Program Management Team,  
9 Fisheries Management Work Group, and various workgroups to assist Reclamation in the  
10 implementation of the SJRRP. In 2024, NMFS will report to Congress on the status of the  
11 reintroduction of spring-run Chinook salmon.

## 12 ***Deliverables***

- 13 • Biological consultations on actions affecting listed anadromous fish
- 14 • Conduct, support, and attend public meetings
- 15 • Written recommendations for monitoring activities for reintroduced salmon
- 16 • Recommendations for monitoring and management activities for reintroduced salmon
- 17 • ESA rules, permits, and associated NEPA compliance efforts in support of spring-run  
18 reintroduction
- 19 • Technical support for population parameters, informing model development to simulation  
20 of life stage fish abundance
- 21 • Written comments on simulation models in support of anadromous fish species
- 22 • Regulatory compliance and technical support for program and project-level SJRRP  
23 actions, and
- 24 • Technical guidance as necessary for all anadromous fisheries related aspects of the  
25 SJRRP

## 26 ***Activities Completed in FY 14***

- 27 • Completed ESA regulatory requirements to allow release of Central Valley spring-run  
28 Chinook salmon to the San Joaquin River
- 29 • Completed internal and external outreach for roll-out of final ESA rules for the  
30 reintroduction of Central Valley spring-run Chinook salmon to the San Joaquin River
- 31 • Continued attending and supporting public workshops, interagency workshops, and  
32 public tours for the SJRRP
- 33 • Continued technical assistance for completing Restoration Flows Guidelines, Ecosystems  
34 Diagnosis and Treatment model, and technical support for modeling regarding salmonid  
35 habitat needs

- 1 • Continued technical support to and regulatory compliance for multiple small-scale  
2 projects including fish studies, species surveys, monitoring well installations, seepage  
3 management projects, soil surveys, and other investigations.
- 4 • Continued technical assistance related to salmon reintroduction and modeling activities
- 5 • Prepared ESA section 4(d) take exemption requests for listed salmonids that may be  
6 affected by MAP studies and other SJRRP actions
- 7 • Reviewed and provided technical assistance for environmental documentation prepared  
8 in support of the Mendota Pool Bypass and Reach 2B Channel and Structural  
9 Improvements Project
- 10 • Prepared ESA and Essential Fish Habitat consultations on SCARF operations and  
11 maintenance, 2014-15 MAP studies on seepage and other projects as needed, and
- 12 • Prepared 2014 technical memorandum for calculation of excepted take for reintroduced  
13 spring-run Chinook salmon at the State and Federal facilities in the Delta, in coordination  
14 with Reclamation, DWR, and interested stakeholders
- 15 • Completed a series of technical workshops to explore methodologies for calculation of  
16 excepted take for reintroduced spring-run Chinook salmon at the State and Federal  
17 facilities in the Delta when natural production may occur, in coordination with  
18 Reclamation, DWR, and interested stakeholders

### 19 ***Expected FY 15 Activities***

- 20 • Provide technical assistance to complete approvals for Multi-stock Hatchery and Genetics  
21 Management Plan for operation of Salmonid Conservation and Research Facility
- 22 • Continue processing ESA section 4(d) take exemption requests for listed salmonids that  
23 may be affected by MAP studies and other SJRRP actions
- 24 • Continue reviewing or preparing project and environmental compliance documents for  
25 various site-specific projects
- 26 • Prepare 2015 technical memorandum for calculation of excepted take for reintroduced  
27 spring-run Chinook salmon at the State and Federal facilities in the Delta, in coordination  
28 with Reclamation, DWR, and interested stakeholders
- 29 • Complete a technical guidance document on methodologies for calculation of excepted  
30 take for reintroduced spring-run Chinook salmon at the State and Federal facilities in the  
31 Delta when natural production may occur, in coordination with Reclamation, DWR, and  
32 interested stakeholders
- 33 • Begin coordinating development of ESA consultations for Central Valley Project and  
34 State Water Project operations with Bay-Delta Conservation Plan development to ensure  
35 SJRRP recapture opportunities are addressed, as well as to ensure that accounting for  
36 reintroduced spring-run Chinook salmon at the Delta facilities meets the *de minimus*

1 requirement for impacts to water supply, storage releases, and bypass flows by unwilling  
 2 persons or entities diverting or receiving water pursuant to applicable State and Federal  
 3 laws

- 4 • Continue stakeholder discussions regarding voluntary and collaborative options for
- 5 salmon and steelhead protection
- 6 • Continue regular attendance at various SJRRP working group and stakeholder meetings
- 7 • Continue technical assistance related to salmon reintroduction, and
- 8 • Continue technical and regulatory compliance assistance

9 **Projected FY 16 and FY 17 Activities**

10 All of the activities and deliverables expected in FY 15, with the exception of the technical  
 11 guidance document that will have been completed in FY 15, are also expected in FY 16 and FY  
 12 17. In addition, in FY 16, NFMS anticipates the receipt of application and completion of  
 13 analysis of whether to approve the Multi-stock Hatchery and Genetics Management Plan for  
 14 operation of Salmonid Conservation and Research Facility and collaborating with the Fisheries  
 15 Management Work Group on completing a 5-year review of information collected on Chinook  
 16 salmon actions and studies.

17 **3.2.4 California Department of Fish and Wildlife**

<b>Lead</b> DFW, Gerald Hatler	<b>Start Date</b> 2006	<b>Expected Completion Date</b> On-going for duration of the Program
-----------------------------------	---------------------------	--

18 **Table 3-6 DFW Program Management Cost Estimate for FY 15 to FY 17**

	<b>FY 15 Estimate<sup>1, 2</sup></b>	<b>FY 16 Estimate<sup>2, 3</sup></b>	<b>FY 17 Estimate</b>
DFW (Prop 13)	\$292,867	\$0	\$0
DFW (Prop 84) <sup>2</sup>	\$3,000,000	\$17,450,000	\$2,000,000
<b>Total</b>	<b>\$3,292,867</b>	<b>\$17,450,000</b>	<b>\$2,000,000</b>

Notes: Activities and budget estimates align with the State of California FY, which runs from July 1 through June 30 of the following year.  
<sup>1</sup> Approximately \$1,000,000 will be used to fund Phase 2 of the Salmon Conservation and Research Facility.  
<sup>2</sup> Includes funding to DWR intended to fund Restoration Administrator (RA) and Technical Advisory Committee (TAC) through FY 16.  
<sup>3</sup> Increase in funding in FY 16 estimate corresponds with the obligation of funds for the construction of the Salmon Conservation and Research Facility.

19

20 **Authority**

21 The State of California entered into a Memorandum of Understanding with the Settling Parties in  
 22 September 2006 and pledged support by assisting in implementation of the Settlement consistent  
 23 with the State Agencies’ authorities, resources and broader regional resource strategies and  
 24 working collaboratively in the planning design, funding and implementation of appropriate  
 25 aspects of the Settlement.

1 **Description**

2 As an Implementing Agency in the SJRRP, the Department of Fish and Wildlife (DFW) provides  
3 biological support, regulatory oversight, and jurisdiction over the public trust, land use,  
4 ecosystem, species and habitat restoration and water quality to assist the Program in achieving  
5 the Settlement’s Restoration Goal consistent with DFW’s authorities, resources and broader  
6 regional resource strategies. DFW performs various aspects of the planning and design of  
7 activities, including providing technical assistance on actions related to the release of flows, and  
8 the design and construction of facilities to provide for fish passage and to prevent fish  
9 entrainment as identified in the Settlement. DFW also provides technical assistance in the  
10 manner of reintroducing, monitoring and evaluating fish in the main stem of the San Joaquin  
11 River, and establishing and maintaining appropriate riparian habitat. DFW provides support for  
12 the California Environmental Quality Act (CEQA), State incidental take permits under California  
13 Endangered Species Act (CESA), regulatory support for the State Streambed Alteration  
14 Agreement process and other aspects of Fish and Game code. DFW helps to ensure consistency  
15 and integration of SJRRP activities by coordinating with other entities and programs working on  
16 the San Joaquin River. DFW also participates as a member of the Technical Advisory Committee  
17 (TAC), Program Management Team, and various workgroups to assist in the implementation of  
18 the Program.

19 **Deliverables**

- 20 • Provide technical and regulatory oversight for SJRRP activities as appropriate
- 21 • Develop and implement studies for flow and water quality monitoring, fish passage, fish  
22 habitat, temperature monitoring and modeling, fish reintroduction, and fisheries modeling  
23 for survival and habitat
- 24 • Maintain regular attendance at Engineering, Water Management, Environmental, and  
25 Fisheries workgroups, and Program Management Team and TAC meetings
- 26 • Provide support for site-specific restoration projects
- 27 • Write and review draft documents
- 28 • Attend public meetings
- 29 • Collaborate with local entities, including but not limited to: the San Joaquin River  
30 Conservancy, sport fishing interests, and others
- 31 • Develop, implement and operate interim fish rearing facilities for fish reintroduction
- 32 • Develop, implement and operate a full-scale Salmon Conservation and Research Facility  
33 (SCARF)
- 34 • Implement near and long-term fish reintroduction actions
- 35 • Plan, prepare and complete CEQA and permitting documents for studies and site specific  
36 projects; plan and prepare CEQA and permitting documents supporting conservation  
37 facility construction, water supply, operations, and fish reintroduction

- 1 • Coordinate with NMFS authorizations for fish reintroduction and National  
2 Environmental Policy Act (NEPA) review
- 3 • Administer, manage, and track funding, budgets, contracts and agreements
- 4 • Serve as CEQA Responsible and Trustee agency, and
- 5 • Review and coordinate CEQA documents for the Program

6 ***Activities Completed in FY 14***

- 7 • Continued progress in developing details for fish reintroduction strategies under the  
8 10(a)(1)(A) permit application for the Reintroduction of Central Valley Spring-Run  
9 Chinook Salmon into the San Joaquin River
- 10 • Planned and implemented monitoring activities and studies including: temperature,  
11 habitat, fish community assessment, adult trap and haul, egg survival/gravel suitability  
12 study, and juvenile Chinook salmon survival rates while migrating from Friant Dam to  
13 the mouth of the Merced River
- 14 • Continued participation in technical and SJRRP management working groups
- 15 • Continued planning and began moving towards implementing restoration actions of off-  
16 channel ponds to enhance recreational fishing opportunities along the San Joaquin River  
17 corridor
- 18 • Assisted with and completed appropriate environmental disclosure documents associated  
19 with CEQA and permits necessary for site-specific actions and monitoring activities
- 20 • Continued activities at the interim conservation facility supporting small-scale salmon  
21 experiments in the San Joaquin River with rearing fall-run broodstock Chinook salmon  
22 from the Merced River Hatchery and spring-run broodstock from the Feather River  
23 Hatchery, broodstock production for eventual release in the San Joaquin River and  
24 supporting fish tagging and handling experiments
- 25 • Continued planning and coordination with the Department of General Services to  
26 construct the SCARF
- 27 • Completed and certified a Final Environmental Impact Report for the SCARF  
28 Construction and Operation and Restoration Activities
- 29 • Began funding DWR for technical assistance in implementing program support for  
30 design and construction of facilities to provide for fish passage and prevent fish  
31 entrainment and the establishment and maintenance of riparian and riverine habitat for  
32 fish
- 33 • Continued collaborating with other entities and programs working on the San Joaquin  
34 River including the San Joaquin River Conservancy, San Joaquin River Parkway and  
35 Conservation Trust, and DWR, and
- 36 • Continued regular attendance at various SJRRP working group and stakeholder meetings

1 **Expected FY 15 Activities**

2 All of the activities and deliverables identified above are expected in FY 15. In addition, it is  
 3 expected that the second phase of the construction contract for the SCARF will be awarded in  
 4 FY 15.

5 **Projected FY 16 and FY 17 Activities**

6 All of the activities and deliverables expected in FY 15 are also expected in FY 16 and FY 17. It  
 7 is expected that the SCARF construction will be completed in FY 17.

8 **3.2.5 California Department of Water Resources**

<b>Lead</b> DWR, Paul Romero	<b>Start Date</b> 2006	<b>Expected Completion Date</b> On-going for duration of the Program
---------------------------------	---------------------------	--

9 **Table 3-7 DWR Program Management Cost Estimate for FY 15 to FY 17**

	<b>FY 15 Estimate</b>	<b>FY 16 Estimate</b>	<b>FY 17 Estimate</b>
DWR (Prop 84)	\$2,450,000	\$3,550,000	\$2,850,000
DWR (Prop 1E)	\$2,920,000	\$1,800,000	\$4,720,000
<b>DWR Total</b>	<b>\$5,370,000</b>	<b>\$5,350,000</b>	<b>\$7,570,000</b>
Notes: Activities and budget estimates align with the State of California's FY which runs from July 1 through June 30 of the following year.			

10 **Authority**

11 The State of California entered into a Memorandum of Understanding with the Settling Parties in  
 12 September 2006 and pledged support by assisting in implementation of the Settlement consistent  
 13 with the State Agencies' authorities, resources and broader regional resource strategies and  
 14 working collaboratively in the planning design, funding and implementation of appropriate  
 15 aspects of the Settlement.

16 **Description**

17 As an implementing agency in the SJRRP, DWR provides engineering and environmental  
 18 support to assist Reclamation in achieving the Settlement's Restoration Goal. DWR performs  
 19 engineering and environmental studies, data collection, and design, in a lead and supporting role  
 20 for site-specific implementation projects and for general program execution. DWR also supports  
 21 Reclamation to ensure actions of the SJRRP maintain acceptable flood risks by evaluating  
 22 program actions, coordinating program activities with DWR's FloodSAFE programs, collecting  
 23 data, performing technical studies and participating in the Channel Capacity Advisory Group  
 24 (CCAG). DWR ensures consistency and integration of program activities by coordinating with  
 25 other entities and programs working on the San Joaquin River. DWR also participates as a  
 26 member of the TAC, Program Management Team, and various workgroups to assist Reclamation  
 27 in the implementation of both the Restoration and Water Management goals of the SJRRP.



1 **Deliverables**

- 2 • Final 1-D and 2-D hydraulic models and documentation
- 3 • Technical memoranda related to channel capacity and flood risk management for SJRRP  
4 actions
- 5 • Geotechnical Data and Evaluation Reports for prioritized levee segments
- 6 • Technical engineering memoranda of various studies on hydraulics, sediment transport,  
7 fish passage, spawning habitat, and other technical studies DWR is leading
- 8 • Project and environmental documentation review comments for site-specific projects
- 9 • Preliminary and final design memoranda for levee remediation, fish passage, fishery  
10 habitat, and elements of other site-specific projects
- 11 • Environmental documentation for CEQA compliance on SJRRP and DWR studies and  
12 projects
- 13 • Annual reporting of DWR monitoring and maintenance programs
- 14 • Annual reporting of expenses, and
- 15 • Funding support to California State Lands Commission, Restoration Administrator, and  
16 TAC members

17 **Activities Completed in FY 14**

- 18 • Completed geotechnical data collection on highest priority levees in Reach 2A, Reach  
19 4A, and Eastside Bypass
- 20 • Initiated geotechnical analyses on highest priority levees in Reach 2A, Reach 4A, and  
21 Eastside Bypass to identify potential flood risks associated with Restoration Flows
- 22 • Completed data collection activities to support the sediment transport, fish passage, and  
23 flow capacity technical studies to refine designs in the Reach 4B site-specific project
- 24 • Completed Task 2 Addendum of the SJRRP Fish Passage Improvement Project to  
25 evaluate structures in the Chowchilla and Upper Eastside Bypasses
- 26 • Began preparing conceptual designs for fish passage modifications to structures in the  
27 Eastside Bypass
- 28 • Performed topographic surveys and assessed channel capacity in the Eastside and  
29 Chowchilla Bypasses to determine the impact of subsidence
- 30 • Performed topographic surveys in Reaches 3 and 4A to determine the impact of  
31 subsidence on channel capacity

- 1 • Continued to evaluate channel capacity in the Restoration Area to verify in-channel  
2 capacity and develop a plan for monitoring channel capacity changes
- 3 • Completed 1-D hydraulic modeling for various program needs
- 4 • Collected bathymetry data in Reach 1A to support future LiDAR mapping
- 5 • Continued flow and water quality monitoring in the San Joaquin River at Sack Dam and  
6 Washington Road stations and Eastside Bypass Control Structure station
- 7 • Continued maintenance of flow and water quality stations on the San Joaquin River at  
8 Sack Dam and Washington Road and the Eastside Bypass Control Structure
- 9 • Continued gravel monitoring and evaluated bed mobility at riffles in the spring-run  
10 salmon spawning reach to help quantify spawning habitat
- 11 • Completed preliminary design and coordination of the Sycamore Island Pit 46E public  
12 access and habitat enhancement project
- 13 • Initiated identification and characterization of Reach 1 gravel pits to assist in the  
14 determination of the highest priority gravel pits.
- 15 • Continued sediment transport monitoring and analysis in Reach 2A to understand long-  
16 term trends and evaluate future flow capacity changes
- 17 • Prepared the final 2013 Channel Capacity Report and draft 2014 Channel Capacity  
18 Report
- 19 • Continued environmental compliance and monitoring of all DWR studies and projects
- 20 • Continued collaborating with DWR's Central Valley Flood Management Planning  
21 Program including the Regional Flood Management Planning effort, Basin-wide  
22 Feasibility Studies, and the Central Valley Flood System Conservation Strategy on San  
23 Joaquin River activities
- 24 • Continued collaborating with other entities and programs working on the San Joaquin  
25 River including the San Joaquin River Conservancy, San Joaquin River Parkway and  
26 Conservation Trust, DFW, and the Wildlife Conservation Board, and
- 27 • Continued regular attendance at various SJRRP working group and stakeholder meetings

28 ***Expected FY 15 Activities***

- 29 • Complete geotechnical evaluation of highest priority levees in Reach 2A, Reach 4A and  
30 Eastside Bypass to determine flood risk associated with Restoration Flows
- 31 • Begin developing preliminary designs and costs of potential strategies to maintain  
32 acceptable flood risk management in high priority levees in Reach 2A, Reach 4A, and  
33 Eastside Bypass, as necessary
- 34 • Begin developing plans for and initiate data collection and evaluation of secondary  
35 priority levees to identify potential flood risk associated with Restoration Flows

- 1 • Continue to assist Reclamation in completing evaluations for the Reach 4B site-specific  
2 project to complete the Environmental Impact Statement/Report (EIS/R)
- 3 • Complete evaluation of initial in-channel capacity in the Restoration Area and complete a  
4 plan to monitor channel capacity in the Restoration Area to identify future changes due to  
5 influences such as subsidence, vegetation, and sedimentation
- 6 • Evaluate channel capacity in Reach 3 and 4A to determine the impact of subsidence
- 7 • Prepare the final 2014 Channel Capacity Report and draft 2015 Channel Capacity Report
- 8 • Evaluate and update 1-D hydraulic models for the Restoration Area to include updated  
9 LiDAR data
- 10 • Complete conceptual designs for fish passage modifications and begin preparing  
11 feasibility designs for structures in the Eastside Bypass
- 12 • Continue characterization and data collection of Reach 1 gravel pits and begin developing  
13 a method to prioritize gravel pits in cooperation with fisheries agencies
- 14 • Complete final design and environmental documents for the Sycamore Island Pit 46E  
15 public access and habitat enhancement project
- 16 • Complete preliminary design for DFW on the Sycamore Island off-stream fishing pond  
17 enhancement project
- 18 • Complete analysis of bed mobility in Reach 1A that will improve sediment transport  
19 calculations and allow more rapid measurement of mobility for other areas within the  
20 gravel reach
- 21 • Complete artificial redd sand accumulation analysis related to egg survival study in  
22 cooperation with USFWS
- 23 • Initiate gravel monitoring, analysis of gravel mobilization, and monitoring sand  
24 movement within the spring-run spawning reach to help quantify spawning habitat
- 25 • Continue monitoring sediment transport in Reach 2A to understand long-term trends and  
26 evaluate future flow capacity changes
- 27 • Continue conducting flow and water quality monitoring in the San Joaquin River at Sack  
28 Dam and Washington Road stations and the Eastside Bypass Control Structure station
- 29 • Continue maintaining flow and water quality stations on the San Joaquin River at Sack  
30 Dam and Washington Road and Eastside Bypass Control Structure
- 31 • Assist in the review and development of project and environmental compliance  
32 documents for the Reach 2B, Reach 4B, and other site-specific projects
- 33 • Continue performing environmental compliance and monitoring of all DWR studies and  
34 projects
- 35 • Continued collaborating with DWR's Central Valley Flood Management Planning

1 Program including the Regional Flood Management Planning effort, Basin-wide  
2 Feasibility Studies, and the Central Valley Flood System Conservation Strategy on San  
3 Joaquin River activities

- 4 • Continue collaborating with other entities and programs working on the San Joaquin  
5 River including the San Joaquin River Conservancy, San Joaquin River Parkway and  
6 Conservation Trust, DFW, and the Wildlife Conservation Board, and
- 7 • Continue regular attendance at various SJRRP working group and stakeholder meetings
- 8 • Continue collaborating with Reclamation on environmental documentation preparation  
9 and review for the Recapture and Recirculation Plan and any necessary agreements for  
10 recapture of Restoration Flows in the Delta and conveyance of recaptured water

11 ***Expected FY 16 Activities***

- 12 • Begin final design and costs to remediate high priority levees in Reach 2A, Reach 4A,  
13 and Eastside Bypass, as needed
- 14 • Continue data collection and evaluation of secondary priority levees to identify potential  
15 flood risk associated with Restoration Flows
- 16 • Begin monitoring channel capacity and flood control features to assist Reclamation  
17 maintain acceptable flood risk management from SJRRP actions
- 18 • Develop plan and initiate monitoring of erosion of channel banks to assist Reclamation in  
19 avoiding erosion-related impacts
- 20 • Prepare the final 2015 Channel Capacity Report and draft 2016 Channel Capacity Report
- 21 • Continue 1-D hydraulic modeling for various program needs
- 22 • Continue designs for preferred fish passage modifications to structures in the Eastside  
23 Bypass
- 24 • Initiate prioritization and additional of Reach 1 gravel pits in cooperation with fisheries  
25 agencies
- 26 • Construct the Sycamore Island Pit 46E public access and habitat enhancement project
- 27 • Complete permitting and final design for DFW on the Sycamore Island off-stream fishing  
28 pond enhancement project
- 29 • Complete analyses of gravel mobilization and sand movement within the Spring Run  
30 spawning reach to help quantify spawning habitat
- 31 • Continue sediment transport monitoring in Reach 2A to understand long-term trends and  
32 evaluate future flow capacity changes
- 33 • Continue to support the review and development of the project and environmental  
34 compliance documents for the Reach 2B, Reach 4B, and other site-specific projects
- 35 • Continue conducting flow and water quality monitoring in the San Joaquin River at Sack

- 1 Dam and Washington Road stations and the Eastside Bypass Control Structure station
- 2 • Continue maintaining flow and water quality stations on the San Joaquin River at Sack
- 3 Dam and Washington Road and Eastside Bypass Control Structure
- 4 • Continue environmental compliance and monitoring of all DWR studies and projects
- 5 • Continue collaborating with DWR's Central Valley Flood Management Planning
- 6 Program including the Regional Flood Management Planning effort, Basin-wide
- 7 Feasibility Studies, and the Central Valley Flood System Conservation Strategy on San
- 8 Joaquin River activities
- 9 • Continue collaborating with other entities and programs working on the San Joaquin
- 10 River including the San Joaquin River Conservancy, San Joaquin River Parkway and
- 11 Conservation Trust, DFW, and the Wildlife Conservation Board, and
- 12 • Continue regular attendance at various SJRRP working group and stakeholder meetings
- 13 • Continue collaborating with Reclamation on environmental documentation preparation
- 14 and review for the Recapture and Recirculation Plan and any necessary agreements for
- 15 recapture of Restoration Flows in the Delta and conveyance of recaptured water

16 ***Projected FY 17 Activities***

- 17 • Complete final design to remediate high priority levees in Reach 2A, Reach 4A, and
- 18 Eastside Bypass, as needed
- 19 • Complete geotechnical evaluation of secondary priority levees to determine flood risk
- 20 associated with Restoration Flows
- 21 • Begin data collection and evaluation of third priority levees to identify potential flood
- 22 risk associated with Restoration Flows
- 23 • Continue monitoring channel capacity and flood control features to assist Reclamation
- 24 maintain acceptable flood risk management from SJRRP actions
- 25 • Continue monitoring of erosion of channel banks to assist Reclamation in avoiding
- 26 erosion-related impacts
- 27 • Prepare the final 2016 Channel Capacity Report and draft 2017 Channel Capacity Report
- 28 • Continue 1-D hydraulic modeling for various program needs
- 29 • Continue designs for preferred fish passage modifications to structures in the Eastside
- 30 Bypass
- 31 • Finalize prioritization and begin conceptual designs to isolate highest priority Reach 1
- 32 gravel pits
- 33 • Construct the Sycamore Island off-stream fishing pond enhancement project
- 34 • Begin conceptual design of pilot projects in Reach 1A to enhance spawning habitat

- 1 • Continue monitoring sand supply sites in Reach 1 and evaluate Reach 1 sand budgets and  
2 sand supply to Reach 2.
- 3 • Continue sediment transport monitoring in Reach 2A to understand long-term trends and  
4 evaluate future flow capacity changes
- 5 • Continue conducting flow and water quality monitoring in the San Joaquin River at Sack  
6 Dam and Washington Road stations and the Eastside Bypass Control Structure station
- 7 • Continue maintaining flow and water quality stations on the San Joaquin River at Sack  
8 Dam and Washington Road and Eastside Bypass Control Structure
- 9 • Continue to support the review and development of the project and environmental  
10 compliance documents for Reach 4B and other site-specific projects
- 11 • Continue environmental compliance and monitoring of all DWR studies and projects
- 12 • Continue collaborating with other entities and programs working on the San Joaquin  
13 River
- 14 • Continue regular attendance at various SJRRP working group and stakeholder meetings
- 15 • Continue collaborating with Reclamation on environmental documentation preparation  
16 and review for the Recapture and Recirculation Plan and any necessary agreements for  
17 recapture of Restoration Flows in the Delta and conveyance of recaptured water
- 18 • Resume funding Restoration Administrator and TAC members activities to support the  
19 SJRRP

### 20 3.3 Flow-Related Activities

#### 21 3.3.1 Invasive Species Control

<b>Lead</b> Reclamation, Katrina Harrison	<b>Start Date</b> October 2010	<b>Expected Completion Date</b> On-going for duration of the Program
--	-----------------------------------	--

22 **Table 3-8 Invasive Vegetation Cost Estimate for FY 15 to FY 17**

	<b>FY15 Estimate</b>	<b>FY 15 Estimate</b>	<b>FY 17 Estimate</b>
Reclamation Staff and Expenses	\$10,000	\$10,000	\$10,000
Reclamation Contracts	\$1,500,000	\$0	\$0
<b>Total</b>	<b>\$1,510,000</b>	<b>\$10,000</b>	<b>\$10,000</b>

#### 23 **Authority**

24 The project fulfills environmental commitments in the ROD.

1 **Description**

2 Invasive riparian plant species have the potential to substantially reduce the effectiveness of  
 3 restoration actions. Accessible areas of the San Joaquin River between Friant Dam and the  
 4 Merced River will be monitored once every 2 years for nonnative invasive plants. The purpose of  
 5 the monitoring is to determine whether invasive species have spread to areas that previously  
 6 were not infested with nonnative invasive plants, to assess the effectiveness of control measures,  
 7 and to help guide new control efforts. Invasive nonnative riparian plants have the potential to  
 8 spread in response to the additional flows released as the result of the SJRRP (Attachment to  
 9 SJRRP Program Environmental Impact Statement/Report Attachment L, PDF Pages 184-197).

10 Management activities will be conducted as described in the SJRRP Invasive Vegetation  
 11 Monitoring and Management Environmental Assessment and Finding of No Significant Impact  
 12 (October 2012). Although monitoring activities will occur once every two years, management  
 13 activities will occur as often as annually depending on the monitoring results and success of past  
 14 treatment efforts.

15 **Deliverables**

16 Invasive plant monitoring, management action and annual Reports by December 31 each year  
 17 describing invasive vegetation monitoring and management results.

18 **Activities Completed in FY 14**

19 Completed scheduled invasive vegetation monitoring and annual report.

20 **Expected FY 15, FY 16, and FY 17 Activities**

21 Complete scheduled invasive vegetation monitoring and prepare annual report. In FY 15,  
 22 Reclamation anticipates awarding a Cooperative Agreement for \$1,500,000 for invasive species  
 23 control for the next 5 years (FY 15 to FY 19).

24 **3.3.2 Channel Capacity Advisory Group**

<b>Lead</b>	<b>Start Date</b>	<b>Expected Completion Date</b>
Reclamation, Katrina Harrison	April 2013	On-going through Water Year 2030

25 **Table 3-9 Channel Capacity Advisory Group Cost Estimate for FY 15 to FY 17**

	FY 15 Estimate	FY16 Estimate	FY 17 Estimate
Reclamation Staff and Expenses	\$100,000	\$103,000	\$106,000
<b>Total</b>	<b>\$100,000</b>	<b>\$103,000</b>	<b>\$106,000</b>

Notes: DWR will contribute in-kind services to perform data collection and analysis to determine channel capacity. These costs are included in DWR's cost estimates.

26 **Authority**

27 The ROD calls for Reclamation to determine then-existing channel capacity and to establish the  
 28 CCAG with representatives from agencies with flood management responsibilities to review  
 29 Reclamation's assessments of then-existing channel capacities.

1 **Description**

2 As described above, the ROD calls for Reclamation to determine then-existing channel capacity  
 3 and to establish the CCAG with representatives from agencies with flood management  
 4 responsibilities to review Reclamation’s assessments of then-existing channel capacities. This  
 5 activity provides consultant and agency support for the determination and review of channel  
 6 capacities.

7 **Deliverables**

8 Deliverables include the development of an annual report on then-existing channel capacities,  
 9 erosion, and the activities undertaken during the year to address channel capacity and erosion.  
 10 Facilitation of the CCAG will result in formal comments and responses to the annual report and  
 11 meeting notes from CCAG meetings that are anticipated to occur quarterly.

12 **Activities Completed in FY 14**

- 13 • Continued facilitating CCAG and prepared the Final Annual Channel Capacity Report for  
 14 Restoration Year 2014
- 15 • Prepared draft Annual Channel Capacity Report for Restoration Year 2015

16 **Expected FY 15, FY 16, and FY 17 Activities**

17 Continue facilitating the CCAG and prepare the Annual Channel Capacity Report(s). Project  
 18 deliverables listed above are only for expected planning activities. Design, land acquisition, and  
 19 construction activities to address channel capacity concerns have yet to be fully evaluated and  
 20 are not known at this time.

21 **3.3.3 Steelhead Monitoring**

<b>Lead</b> Reclamation, Don Portz	<b>Start Date</b> Winter 2012	<b>Expected Completion Date</b> FY 19
---------------------------------------	----------------------------------	--

22 **Table 3-10 Steelhead Monitoring Cost Estimate for FY 15 to FY 17**

	<b>FY 15 Estimate</b>	<b>FY 16 Estimate</b>	<b>FY 17 Estimate</b>
Reclamation Staff and Expenses	\$228,000	\$235,000	\$242,000
<b>Total</b>	<b>\$228,000</b>	<b>\$235,000</b>	<b>\$242,000</b>

24 **Authority**

25 Reclamation committed to the Steelhead Monitoring Plan in the ROD and is required to  
 26 implement it consistent with the Program Biological Opinion issued by NMFS and in  
 27 Reclamation’s water rights Order.

28 **Description**

29 Steelhead abundance and distribution in the San Joaquin River Basin have substantially  
 30 decreased, and steelhead are now believed to be extirpated from the Restoration Area. However,  
 31 Central Valley steelhead distinct population segment includes tributaries to the San Joaquin



1 River. Restoration Flows could attract adult steelhead into the Restoration Area and attracted fish  
 2 would not have access to appropriate spawning habitat due to a number of impassable barriers.  
 3 The steelhead monitoring and detection plan includes areas of the San Joaquin River upstream of  
 4 the Merced River confluence. In the event that a steelhead is captured, the fish is documented  
 5 and transported to suitable habitats downstream from the mouth of the Merced River.  
 6 Electrofishing, fyke traps, and trammel netting collection methods were used for detection of  
 7 Central Valley steelhead.

8 **Deliverables**

9 Steelhead monitoring activities documented in Steelhead Monitoring Reports

10 **Activities Completed in FY 14**

11 Continued implementation of the Steelhead Monitoring Plan

12 **Expected FY 15, FY 16, and FY 17 Activities**

13 Continued implementation of the Steelhead Monitoring Plan

14 **3.3.4 Programmatic Cultural Resources Consultation**

<i>Lead</i>	<i>Start Date</i>	<i>Expected Completion Date</i>
Reclamation, Adam Nickels	Fall 2012	FY 17

15 **Table 3-11 Programmatic Cultural Resources Consultation Cost Estimate for FY 15 to**  
 16 **FY 17**

	<b>FY 15 Estimate</b>	<b>FY16 Estimate</b>	<b>FY 17 Estimate</b>
Reclamation Staff and Expenses	\$100,000	\$1,500,000	\$1,000,000
<b>Total</b>	<b>\$100,000</b>	<b>\$1,500,000</b>	<b>\$1,000,000</b>

17 **Authority**

18 Section 106 of the National Historic Preservation Act (54 U.S.C. § 300101) and the ROD calls  
 19 for Reclamation to seek to enter into a programmatic agreement with the State Historic  
 20 Preservation Officer and other consulting parties, as appropriate, to govern the implementation of  
 21 the SJRRP’s proposed actions and consideration of effects to cultural resources eligible for  
 22 inclusion or listing on the National Register of Historic Places.

23 **Description**

24 Pursuant to Section 106 of the National Historic Preservation Act (54 U.S.C. § 300101)  
 25 Reclamation shall consider the effects of an undertaking on cultural resources eligible for  
 26 inclusion in the National Register of Historic Places and afford the Advisory Council on Historic  
 27 Preservation a reasonable opportunity to comment. This consideration of effects is conducted  
 28 through the Section 106 implementing regulations at 36 CFR Part 800. As provided for in these  
 29 regulations at § 800.14(b) the Advisory Council and the agency (Reclamation) official may  
 30 negotiate a programmatic agreement to govern the implementation of a particular program. The  
 31 use of a programmatic agreement is encouraged when effects on historic properties cannot be  
 32 fully determined prior to approval of an undertaking (§ 800.14[b][1][ii]) and when other  
 33 circumstances warrant a departure from the normal Section 106 process (§ 800.14[b][1][v]). As

1 committed to in SJRRP 2012 Record of Decision, Reclamation shall seek to enter into a  
2 programmatic agreement with the State Historic Preservation Officer and other consulting  
3 parties, as appropriate, to govern the implementation of the SJRRP's proposed actions and  
4 consideration of effects to cultural resources eligible for inclusion or listing on the National  
5 Register of Historic Places.

6 The SJRRP, in its implementation of the Settlement, has proposed several projects, including  
7 those that have the potential to adversely affect historic properties along the San Joaquin River  
8 from the base of Friant Dam to the confluence of the Merced River, including but not limited  
9 improvements to the Friant-Kern and Madera canals. A Programmatic Agreement helps to define  
10 roles and responsibilities for identifying and resolving adverse effects to cultural resources  
11 eligible for listing or listed on the National Register of Historic Places. Among other things, a  
12 programmatic agreement can streamline certain routine activities, outline cultural resources  
13 identification effort commitments, prescribe standard treatments for resolving adverse effects to  
14 cultural resources, and outline how cooperating agencies and consulting parties interact and  
15 resolve other impacts such as the inadvertent discovery or uncovering of human remains, access  
16 to sacred sites, or other unintended impacts.

#### 17 ***Deliverables***

18 Programmatic agreement signed and executed by the consulting parties including, but not limited  
19 to, Reclamation, the California State Historic Preservation Officer, and the Advisory Council on  
20 Historic Preservation (if they choose to participate). At minimum, a programmatic agreement  
21 must be executed between Reclamation and the State Historic Preservation Officer.

#### 22 ***Activities Completed in FY 14***

23 Administrative Draft programmatic agreement prepared and reviewed internally

#### 24 ***Expected FY 15 Activities***

- 25 • Initiate consultation with the State Historic Preservation Officer regarding the
- 26 programmatic agreement including the identification of potential consulting parties
- 27 • State Historic Preservation Officer review of the draft of programmatic agreement
- 28 • Public review of State Historic Preservation Officer reviewed programmatic agreement

#### 29 ***Projected FY 16 and FY 17 Activities***

- 30 • Execute programmatic agreement
- 31 • Implement commitment stipulations of programmatic agreement

32

1 **3.3.5 Millerton Lake Boat Ramps**

**Lead** Reclamation, Tyler Nunes                      **Start Date** January 2015                      **Expected Completion Date** FY 17

2 **Table 3-12 Millerton Lake Boat Ramps Cost Estimate for FY 15 to FY 17**

	<b>FY 15 Estimate</b>	<b>FY16 Estimate</b>	<b>FY 17 Estimate</b>
Reclamation Staff and Expenses	\$50,000	\$0	\$200,000
<b>Total</b>	<b>\$50,000</b>	<b>\$0</b>	<b>\$200,000</b>

3 **Authority**

4 Mitigation commitment in the ROD

5 **Description**

6 As described in the Final Program Environmental Impact Statement/Report for the Program,  
 7 based on the timing of release of Restoration Flows, earlier seasonal drawdown of Millerton  
 8 Lake may occur. Reclamation will monitor Millerton Lake pool elevations and, if pool elevations  
 9 fall below the toe elevations of the two lowest reaching boat ramps (which are at McKenzie  
 10 Cove and Meadows) as a result of the SJRRP, Reclamation will mitigate by either extending  
 11 existing low-water launch ramp(s), developing a new ramp, or providing other temporary access  
 12 to avoid loss of launching capacity and to permit boats to be launched on the lake with an  
 13 additional 10 to 15 feet of drawdown during mid- and late-summer of Dry and Critical-High  
 14 water years.

15 **Deliverables**

- 16 • Coordination with Department of Parks and Recreation
- 17 • Develop plan to extend boat ramps or construct new boat ramps
- 18 • Complete environmental compliance
- 19 • Implement plan

20 **Activities Completed in FY 14**

21 Began planning effort

22 **Expected FY 15 Activities**

- 23 • Coordination with Department of Parks and Recreation
- 24 • Develop plan to extend boat ramps or construct new boat ramps
- 25 • Begin preparation of environmental compliance documents

26 **Projected FY 16 Activities**

27 None

1 **Projected FY 17 Activities**

2 Complete environmental compliance documents and implement plan.

3 **3.3.6 Traffic Detour Planning**

<b>Lead</b> Reclamation, Delyssa Bloxson	<b>Start Date</b> January 2015	<b>Expected Completion Date</b> FY 16
---	-----------------------------------	--

4 **Table 3-13 Traffic Detour Planning Cost Estimate for FY 15 to FY 17**

	<b>FY 15 Estimate</b>	<b>FY16 Estimate</b>	<b>FY 17 Estimate</b>
Reclamation Staff and Expenses	\$50,000	\$10,000	\$0
<b>Total</b>	<b>\$50,000</b>	<b>\$10,000</b>	<b>\$0</b>

5 **Authority**

6 This project was identified in the SJRRP ROD; Reclamation has to implement detour plan for  
 7 routes that may be inundated as a result of the release of Interim and Restoration Flows.  
 8 Reclamation will complete the vehicular detour plan in accordance with current Caltrans  
 9 Standard Plans and Specifications within 1 year of the signing of the Record of Decision. This  
 10 project is a continuation of these efforts.

11 **Description**

12 Traffic detour plans were completed for San Mateo and Dan McNamara Road as part of the  
 13 Interim Flows efforts. This activity would include preparing revised plans for the Restoration  
 14 Flows and submitting those to the respective county with jurisdiction. Reclamation would then  
 15 implement the traffic detours and install the signage once the plans are approved.

16 **Deliverables**

17 Revised traffic plans and purchase and installation of detour signs

18 **Activities Completed in FY 14**

19 None. Project initiated in FY 15.

20 **Expected FY 15 Activities**

21 Revised traffic plans and purchase and installation of detour signs.

22 **Projected FY 16 Activities**

23 Any remaining installation activities.

24 **Projected FY 17 Activities**

25 None anticipated. Project should be completed in FY 16.

26

1 **3.3.7 Sand Slough / Eastside Bypass Sand Removal**

**Lead** Reclamation, Tyler Nunes                      **Start Date** September 2011                      **Expected Completion Date** FY 16

2 **Table 3-14 Sand Slough / Eastside Bypass Sand Removal Project Cost Estimate for FY**  
 3 **15 to FY 17**

	<b>FY 15 Estimate</b>	<b>FY 16 Estimate</b>	<b>FY 17 Estimate</b>
Reclamation Staff and Expenses	\$400,000	\$0	\$0
Reclamation Contracts	\$800,000 <sup>1</sup>	\$0	\$0
<b>Total</b>	<b>\$1,200,000</b>	<b>\$0</b>	<b>\$0</b>

1. Reclamation’s cost estimate is based on a design contingency of 15% and a construction contingency of 25%. These contingency estimates, although appropriate for other construction projects and part of Reclamation’s standard cost estimating process, are high for this project since the project consists of sand removal activities and construction of a low flow crossing that includes rock and gravel materials only. However, the contingency estimates are not being revised at this time as they are part of Reclamation’s standard cost estimating process. The project is likely to come in under budget.

4 **Authority**

5 Public Law 111-11 Section 10004(a)(2)

6 **Description**

7 Complete all activities necessary to remove accumulated sediments and remove an inoperable  
 8 culvert structure to allow passage of Restoration Flows and fish.

9 Project activities include project management and coordination, evaluating alternatives,  
 10 completing environmental compliance documentation, including preparing an Environmental  
 11 Assessment (EA), obtaining all applicable permits and clearances, contracting, engineering  
 12 design plan development, demolition, sand removal, and crossing construction activities, if  
 13 determined necessary, and construction management oversight.

14 **Deliverables**

- 15 • Project Description
- 16 • Biological survey reports
- 17 • Land access permits and environmental compliance documents
- 18 • ESA Section 7, Clean Water Act Section 401 and 404 Permit, Section 106 compliance  
 19 and obtain other permits as required
- 20 • Engineering design plans and construction reports
- 21 • Construction ( sediment excavation and inoperable culvert structure removal)
- 22 • Project Management Activities including invoicing, cost estimating; bid-ready design;  
 23 bid documents and documenting project close-out

1 **Activities Completed in FY 14**

- 2 • Continued efforts on the environmental compliance activities
- 3 • Completed land access activities
- 4 • Continued project management oversight
- 5 • Completed engineering design plan

6 **Expected FY 15 Activities**

- 7 • Complete biological survey reports
- 8 • Obtain all land access permits
- 9 • Complete all environmental documents and permits

10 **Projected FY 16 and FY 17 Activities**

11 Construction activities to be completed in FY 2016 followed by project closeout. No costs are  
 12 included for these activities as they would be part of the construction contract awarded in FY 15.

13 **3.3.8 Daily Flow Management and Monitoring**

<b>Lead</b> Reclamation, Katrina Harrison and Emily Thomas	<b>Start Date</b> 2009	<b>Expected Completion Date</b> On-going for duration of the Program
--	---------------------------	--

14 **Table 3-15 Daily Flow Management and Monitoring Project Cost Estimate for FY 15 to FY**  
 15 **17**

	FY 15 Estimate	FY16 Estimate	FY 17 Estimate
Reclamation Staff and Expenses	\$77,000	\$79,000	\$82,000
<b>Total</b>	<b>\$77,000</b>	<b>\$79,000</b>	<b>\$82,000</b>

16 **Authority**

17 Paragraph 13 of the Settlement

18 **Description**

19 This activity includes the allocation, release and management of flows consistent with the  
 20 Restoration Flow Guidelines, the State Board Order, the Settlement, and the Settlement Act.

21 **Deliverables**

- 22 • Annual Gravelly Ford Compliance Report
- 23 • Allocation and Default Flow Schedule (submit to Restoration Administrator and review  
 24 Restoration Administrator recommendations for Restoration Flow Guidelines  
 25 compliance)

- Flows-related notices posted to the Program website

**Activities Completed in FY 14**

- Released Restoration Flows from Friant Dam consistent with the Restoration Flow Guidelines, the State Board Order, the Settlement, and the Settlement Act
- Continued monitoring Gravelly Ford Compliance during non-flexible flow periods
- Submitted flow allocations to Restoration Administrator and review Restoration Administrator recommendations for Restoration Flow Guidelines compliance
- Completed daily flow tracking spreadsheets
- Coordinated monthly flow scheduling conference calls
- Coordinated with Mendota Pool operators
- Posted flows-related notices to Program website, and
- Continued managing Flexible Flow Periods (Fall Pulse; no Spring Pulse in 2014)

**Expected FY 15, FY 16, and FY 17 Activities**

All of the activities and deliverables completed in FY 14 are also expected in FY 15, FY 16, and FY 17.

**3.3.9 Stream Gaging**

<b>Lead</b> Reclamation, Katrina Harrison and Emily Thomas	<b>Start Date</b> 2009	<b>Expected Completion Date</b> On-going for duration of the Program
---	---------------------------	---

**Table 3-16 Stream Gaging Cost Estimate for FY 15 to FY 17**

	<b>FY 15 Estimate</b>	<b>FY16 Estimate</b>	<b>FY 17 Estimate</b>
Reclamation Staff and Expenses	\$119,000	\$123,000	\$218,000
<b>Total</b>	<b>\$119,000</b>	<b>\$123,000</b>	<b>\$218,000</b>

**Authority**

Paragraph 13 of the Settlement

**Description**

This activity includes the installation, operation, maintenance, repair and replacement of stream gages necessary to monitor Restoration Flows.

**Deliverables**

- Functioning stream gaging stations
- Replacement GOES satellites, antennas, water quality sondes, and other parts for stream gaging stations

1 **Activities Completed in FY 14**

2 Functioning stream gaging stations.

3 **Expected FY 15, FY 16, and FY 17 Activities**

4 All of the activities and deliverables completed in FY 14 are also expected in FY 15, FY 16, and  
5 FY 17.

6 **3.3.10 Unreleased Restoration Flows**

<b>Lead</b>	<b>Start Date</b>	<b>Expected Completion Date</b>
Reclamation, Erika Kegel	2014	On-going until around FY 30

7 **Table 3-17 Unreleased Restoration Flows Cost Estimate for FY 15 to FY 17**

	FY 15 Estimate	FY16 Estimate	FY 17 Estimate
Reclamation Staff and Expenses	\$36,000	\$37,000	\$38,000
<b>Total</b>	<b>\$36,000</b>	<b>\$37,000</b>	<b>\$38,000</b>

8 **Authority**

9 Paragraph 13(i) of the Settlement

10 **Description**

11 This activity includes the development and execution of agreements to bank, store, or exchange  
12 Unreleased Restoration Flows.

13 **Deliverables**

14 Multiple agreements to bank, store, exchange or sell Unreleased Restoration Flows

15 **Activities Completed in FY 14**

16 Executed 29 Agreements for 11,425 AF of 2013 Unreleased Restoration Flows

17 **Expected FY 15 Activities**

- 18 • Execute agreements for 2015 Unreleased Restoration Flows
- 19 • Negotiate longer-term Unreleased Restoration Flow agreements for Restoration Year  
20 2016 and beyond

21 **Projected FY 16 and FY 17 Activities**

22 Review and update agreements, as necessary

23



1 **3.3.11 Restoration Flow Guidelines**

<b>Lead</b> Reclamation, TBD	<b>Start Date</b> 2007	<b>Expected Completion Date</b> On-going and periodic updates
---------------------------------	---------------------------	--

2 **Table 3-18 Restoration Flow Guidelines Cost Estimate for FY 15 to FY 17**

	<b>FY 15 Estimate</b>	<b>FY16 Estimate</b>	<b>FY 17 Estimate</b>
Reclamation Staff and Expenses	\$26,000	\$106,000	\$0
<b>Total</b>	<b>\$26,000</b>	<b>\$106,000</b>	<b>\$0</b>

3 **Authority**

4 Paragraph 13(j) of the Settlement

5 **Deliverables**

6 Periodic updates to the Restoration Flow Guidelines consistent with the revision protocol  
7 identified in the Guidelines.

8 **Activities Completed in FY 14**

9 Completed the Restoration Flow Guidelines including the Gravelly Ford Compliance protocol.

10 **Expected FY 15 Activities**

11 Continue operation in accordance with the Restoration Flow Guidelines issued December 2013.  
12 Initiate an update to the Restoration Flow Guidelines.

13 **Projected FY 16 and FY 17 Activities**

14 Complete an update to the Restoration Flow Guidelines.

15 **3.3.12 Data Management**

<b>Lead</b> Reclamation, Emily Thomas	<b>Start Date</b> 2009	<b>Expected Completion Date</b> On-going for the duration of the Program
--	---------------------------	---

16 **Table 3-19 Data Management Cost Estimate for FY 15 to FY 17**

	<b>FY 15 Estimate</b>	<b>FY16 Estimate</b>	<b>FY 17 Estimate</b>
Reclamation Staff and Expenses	\$250,000	\$258,000	\$133,000
<b>Total</b>	<b>\$250,000</b>	<b>\$258,000</b>	<b>\$133,000</b>

17 **Authority**

18 This project supports the implementation of the Settlement by providing information on the  
19 monitoring and compliance of Restoration Flows with the Exhibit B hydrographs and other  
20 applicable flow releases at six different locations mandated by the Settlement. It will also  
21 provide other project related water quality and biological data for analysis to support the  
22 Restoration Goal.

1 **Description**

2 The Data Management project provides storage, quality control, and presentation of SJRRP  
 3 related data. Data will be made available to the public through cloud computing storage outside  
 4 the Department of the Interior network infrastructure. All the hydrologic and hydraulic data  
 5 related to the Restoration Program will be stored in one centralized server.

6 **Deliverables**

- 7 • Database server and associated software
- 8 • Design Database to store hydrologic, hydraulic, and biological data
- 9 • Develop Software to display data in Cloud Server, and

10 **Activities Completed in FY 14**

- 11 • Developed data management software
- 12 • Transferred telemetry data to SJRRP server

13 **Expected FY 15 Activities**

- 14 • Publish SJRRP data in Cloud Server
- 15 • Develop reports for database – including flow bench evaluations, recapture and  
 16 recirculation reports, weekly groundwater reports, total Restoration Flows released, and  
 17 similar
- 18 • Develop interface tools to further analyze data on the web-based interface

19 **Projected FY 16 and FY 17 Activities**

20 Continue data management, report development and quality control.

21 **3.3.13 MAP Actions to Inform Decisions**

<b>Lead</b>	<b>Start Date</b>	<b>Expected Completion Date</b>
Reclamation, Emily Thomas	2010	On-going for the duration of the Program

22 **Table 3-20 MAP Actions Cost Estimate for FY 15 to FY 17**

	<b>FY 15 Estimate</b>	<b>FY16 Estimate</b>	<b>FY 17 Estimate</b>
Reclamation Staff and Expenses	\$750,000	\$773,000	\$796,000
<b>Total</b>	<b>\$750,000</b>	<b>\$773,000</b>	<b>\$796,000</b>

23 **Authority**

24 The project supports implementation of Settlement Paragraphs 11, 12, 13, and 14 actions to  
 25 achieve the Restoration and Water Management goals.

1 **Description**

2 The Monitoring and Analysis Plan is an annual update to the SJRRP strategy to resolve  
 3 uncertainties associated with flow management, channel improvements, fish reintroduction, and  
 4 water management on the San Joaquin River. The Annual Technical Report is an incremental  
 5 update on monitoring results from physical and biological studies on the San Joaquin River.  
 6 This activity also includes funding and carrying out the studies that are implemented by  
 7 Reclamation and USFWS that are part of the Monitoring and Analysis Plan.

8 **Deliverables**

9 Project deliverables are produced annually and include the following:

- 10 • Draft and final Monitoring and Analysis Plan
- 11 • Studies implemented by Reclamation or USFWS in the Monitoring and Analysis Plan
- 12 • Environmental compliance actions for Reclamation and USFWS studies in the  
 13 Monitoring and Analysis Plan
- 14 • Restoration Goal Technical Feedback meetings

15 **Activities Completed in FY 14**

- 16 • Produced 2014 Annual Technical Report and 2015 Monitoring and Analysis Plan, and
- 17 • Completed the study efforts lead by Reclamation and USFWS in the Monitoring and  
 18 Analysis Plan

19 **Expected FY 15, FY 16, and FY 17 Activities**

20 Annual development of the Monitoring and Analysis Plan and completion of the study efforts  
 21 lead by Reclamation and USFWS in the Monitoring and Analysis Plan.

22 **3.3.14 Water Right Annual Report**

<b>Lead</b> Reclamation, Emily Thomas	<b>Start Date</b> 2009	<b>Expected Completion Date</b> On-going for the duration of the Program
--	---------------------------	--

23 **Table 3-21 Water Right Annual Report Cost Estimate for FY 15 to FY 17**

	<b>FY 15 Estimate</b>	<b>FY16 Estimate</b>	<b>FY 17 Estimate</b>
Reclamation Staff and Expenses	\$37,000	\$38,000	\$39,000
<b>Total</b>	<b>\$37,000</b>	<b>\$38,000</b>	<b>\$39,000</b>

24 **Authority**

25 Reporting is a requirement of the Water Rights Order from the State Water Resources Control  
 26 Board for release of SJRRP Restoration Flows.

1 **Description**

2 Report on compliance with each condition of the Water Rights Order at the completion of each  
3 Water Year.

4 **Deliverables**

5 Annual compliance report required by State Water Resources Control Board Water Rights Order  
6 each Water Year.

7 **Completed FY 14 Activities**

8 Completed compliance report for the SJRRP’s March 2013 Temporary Urgency Change Petition  
9 and final Water Rights Order.

10 **Projected FY 15, FY 16, and FY 17 Activities**

11 Annual Compliance Report

12 **3.3.15 Seepage Actions**

<b>Lead</b>	<b>Start Date</b>	<b>Expected Completion Date</b>
Reclamation, Katrina Harrison and Adam Nickels	2009	On-going for the duration of the Program

13 **Table 3-22 Restoration Flow Guidelines Cost Estimate for FY 15 to FY 17**

	<b>FY 15 Estimate</b>	<b>FY16 Estimate</b>	<b>FY 17 Estimate</b>
Reclamation Staff, Construction and Expenses	\$5,031,600	\$11,133,500	\$7,500,000
U.S. Geological Survey Staff and Expenses	\$320,000	\$220,000	\$150,000
Realty Agreements / Land Acquisition	\$15,453,000	\$4,451,500	\$0
<b>Total</b>	<b>\$20,804,600</b>	<b>\$15,805,000</b>	<b>\$7,650,000</b>

14 **Authority**

15 The ROD commits Reclamation to implementing the Physical Monitoring and Management  
16 Plan, which includes the Seepage Management Plan.

17 **Description**

18 In response to ROD commitments, Reclamation developed a Seepage Management Plan  
19 (updated in 2013) in coordination with the landowners. It lays out a groundwater monitoring  
20 network and identifies thresholds in wells within the monitoring network. Reclamation limits the  
21 release of Restoration Flows to flow rates that do not cause groundwater levels to rise above  
22 thresholds. Channel capacities must meet the most restrictive of seepage constraints and levee  
23 constraints. Seepage constraints vary by season and by hydrology below Sack Dam.  
24 Implementation of physical or real-estate related seepage projects will allow higher flow rates  
25 without groundwater levels rising above thresholds.

1 Reclamation has developed a process to increase the non-damaging conveyance capacity for the  
 2 conveyance of Restoration Flows. Seepage projects may include physical projects, such as  
 3 interceptor lines, drainage ditches, slurry walls, shallow groundwater pumping, or raising the  
 4 ground surface. There may also be real estate actions, such as license agreements, easements, or  
 5 acquisition. The program staff would coordinate with the landowners to select the specific  
 6 project for each location after an evaluation of the site. The groundwater seepage portion of the  
 7 project involves 93 individual parcel groups, sections of property divided by groundwater  
 8 conditions and ownership, with more than 23,000 acres and 56 different landowners.  
 9 Reclamation estimates that it will take approximately 2 years from project initiation to  
 10 completion of analysis and selection of alternatives and an additional three to nine months for  
 11 real estate and contracting actions for final design and construction. A construction action can  
 12 require an additional one or two years. Reclamation has begun work on several of the high  
 13 priority seepage parcel groups. Table 3-24 provides the major milestones in terms of flow rates  
 14 in the river.

15 **Table 3-23 Seepage Projects by Flow Rate and Expected Year Completed**

Flow Rate (cfs)	Number of Projects	Completion Year
300	3	2014-15
700	2	2016
1,300	7	2018
2,000	12	2019
3,000	36	2026
4,000	26	2027
4,500	8	2027

16

17 ***Deliverables***

- 18 • Updated Seepage Management Plan
- 19 • Various study reports, including model documentation and Site Evaluation and Appraisal  
 20 Level Design Report (one for each project, up to 93 projects)
- 21 • Project Report including 30-60% design (one for each project, up to 93 projects)
- 22 • Completed environmental compliance documents and applicable permits (one set for  
 23 each project, up to 93 projects), and
- 24 • 90% designs, plans and specifications (from contractor, one set for each project, up to 93  
 25 projects)

26 ***Activities Completed in FY 14***

- 27 • Completed the first seepage project, a seepage easement on Parcel Group 167
- 28 • Completed site evaluation and preliminary design for 5 seepage parcel groups

- 1 • Updated Seepage Project Handbook with revised timelines and additional detail learned
- 2 from first 3 projects
- 3 • Revised thresholds from the Seepage Management Plan, September 2014
- 4 • Finalized model report for groundwater model from the U.S. Geological Survey
- 5 • Various ongoing activities, including data management, monitoring and reporting of over
- 6 180 groundwater wells, and operations to avoid seepage impacts

7 **Expected FY 15 Activities**

- 8 • Additional updates to the Seepage Management Plan, if necessary
- 9 • Ongoing work, including monitoring, analysis, modeling and reporting, and
- 10 • Construct or acquire additional 6-10 seepage projects including related deliverables

11 **Projected FY 16 and FY 17 Activities**

12 The same activities and deliverables expected in FY 15 are also projected for FY 16 and FY 17.

13 **3.3.16 Flowage Easements**

<b>Lead</b>	<b>Start Date</b>	<b>Expected Completion Date</b>
Reclamation, Katrina Harrison	2011	FY 15

14 **Table 3-24 Flowage Easement Cost Estimate for FY 15 to FY 17**

	<b>FY 15 Estimate</b>	<b>FY16 Estimate</b>	<b>FY 17 Estimate</b>
Reclamation Staff and Expenses	\$50,000	\$0	\$0
Easements	\$2,850,000	\$0	\$0
<b>Total</b>	<b>\$2,900,000</b>	<b>\$0</b>	<b>\$0</b>

15 **Authority**

16 Section 10009(a)(2) of Public Law 111-11

17 **Description**

18 Flowage easements are required on private property in the Eastside Bypass in order to release  
 19 flows into the Eastside Bypass in compliance with the Settlement and Public Law 111-11.  
 20 Paragraph 13 of the Settlement states: “In addition to the channel and structure improvements  
 21 identified in Paragraph 11, releases of water from Friant Dam to the confluence of the Merced  
 22 River shall be made to achieve the Restoration Goal.” Nine private landowners own land in the  
 23 Eastside Bypass.

24 **Deliverables**

25 Completed flowage easements for all properties in the Eastside Bypass from Sand Slough  
 26 Control Structure to the confluence with the San Joaquin River.

1 **Activities Completed in FY 14**

2 Obtained 7 of the 9 needed flowage easements in the Eastside Bypass (one easement was a fee  
3 title purchase).

4 **Expected FY 15 Activities**

5 Complete the last two easements.

6 **Projected FY 16 and FY 17 Activities**

7 None. This project should be completed in FY 15.

8 **3.3.17 Levee Stability Actions**

9 Levee stability actions are described in Section 3.2.5 under DWR’s activities.

10 **3.4 Restoration Goal Activities**

11 **3.4.1 Mendota Pool Bypass and Fish Screen**

<b>Lead</b>	<b>Start Date</b>	<b>Expected Completion Date</b>
Reclamation, Katrina Harrison	2009	Construction – FY 19 Ongoing O&M thereafter

12 **Table 3-25 Mendota Pool Bypass and Fish Screen Cost Estimate for FY 15 to FY 17**

	<b>FY 15 Estimate</b>	<b>FY16 Estimate</b>	<b>FY 17 Estimate</b>
Reclamation Staff and Expenses <sup>1</sup>	\$100,000	\$1,000,000	\$1,000,000
Reclamation Funded Contracts <sup>2</sup>	\$0	\$10,000,000	\$30,000,000
Land Acquisition Costs	\$1,200,000	\$2,100,000	\$0
<b>Total</b>	<b>\$1,300,000</b>	<b>\$13,126,000</b>	<b>\$31,000,000</b>
Notes:			
1. Reclamation labor for FYs 14-16 include design and engineering staff from Reclamation’s Technical Service Center and costs for efforts to gather geotechnical data to support design. Reclamation labor for FY 17 includes increased involvement by construction branch and decreased involvement by geotechnical staff and design staff.			
2. The contractor costs for FYs 15 - 17 include award of a construction contract for the Compact Bypass Bifurcation Structure and one for the Compact Bypass excavation and grading.			

13 **Authority**

14 Paragraph 11(a)(1) of the Settlement

15 **Description**

16 The Mendota Pool Bypass component of the Mendota Pool Bypass and Reach 2B Improvements  
17 Project includes the construction, operation, and maintenance of the Mendota Pool Bypass. The  
18 project implements Paragraph 11(a)(1) of the Settlement, which calls for the creation of a bypass  
19 channel around Mendota Pool to ensure conveyance of at least 4,500 cubic feet per second from  
20 Reach 2B downstream to Reach 3. This improvement requires construction of a structure capable

1 of directing flow down the bypass and allowing the Secretary of the Interior to make deliveries  
2 of San Joaquin River water into Mendota Pool when necessary. The project area is in Fresno and  
3 Madera counties, near the town of Mendota, California. Specifically, the project will include  
4 completing the environmental compliance process, including the preparation of an EIS/R and  
5 ESA consultation, obtaining permits, design, land acquisition, implementation of mitigation and  
6 compensation measures, as applicable, and construction of levees, river channels, and flow and  
7 fish passage structures.

8 ***Deliverables***

- 9 • Public outreach via public and stakeholder meetings and public outreach materials
- 10 • Project Description Technical Memorandum
- 11 • Protocol-level surveys for sensitive species and habitats and subsequent survey reports
- 12 • Draft and Final EIS/R and related notices
- 13 • ROD and Notice of Determination
- 14 • Support permitting, including:
  - 15 – ESA Section 7 compliance
  - 16 – CESA compliance
  - 17 – Clean Water Act Section 401 and 404 compliance
  - 18 – Rivers and Harbors Act Section 14 (408) and Section 10 compliance, as
  - 19 applicable
  - 20 – Clean Air Act and California Clean Air Act conformity
  - 21 – National Historic Preservation Act, Section 106 compliance
  - 22 – State Lands Land Use Lease
  - 23 – County encroachment permits
  - 24 – Central Valley Flood Protection Board Permits
  - 25 – Section 1600 permit, and
  - 26 – Other permits as required
- 27 • 30%, 60%, and 90%, and 100% design plans and cost estimates
- 28 • Bid ready design
- 29 • Value engineering and design, estimating, and construction review reports
- 30 • Bid documents
- 31 • Construction reports, including as-built construction reports, and



- 1 • Completed fish screens, passageways, dam (if part of selected alternative), and associated  
2 infrastructure

3 **Activities Completed in FY 14**

- 4 • Prepared Second Administrative Draft EIS/R document  
5 • Began geotechnical investigations to support design, and  
6 • Began preparing designs and construction plans

7 **Expected FY 15 Activities**

- 8 • Complete Public Draft EIS/R and all related notices  
9 • Complete Public meetings for public draft EIS/R  
10 • Begin land acquisition activities  
11 • Continue designs and construction plans, and  
12 • Complete geotechnical investigations to support design

13 **Projected FY 16 Activities**

- 14 • Sign ROD and Notice of Determination  
15 • Obtain all applicable permits  
16 • Complete land acquisition for the Compact Bypass and associated activities  
17 • Complete conservation measures, including compensation measures, as applicable  
18 • Continue final designs and construction plans

19 **Projected FY 17 Activities**

- 20 • Begin construction activities

21 **3.4.2 Reach 2B and Chowchilla Bypass Structure Improvements**

22 No activities are planned in FY 15, FY 16, and FY 17 for the Reach 2B component of the  
23 Mendota Pool Bypass and Reach 2B Channel Improvements Project beyond completion of the  
24 EIS/R described in Section 3.4.1 above.

25

1 **3.4.3 Reach 4B/ESB/MB Channel and Structural Improvements**

<b>Lead</b>	<b>Start Date</b>	<b>Expected Completion Date</b>
Reclamation, Becky Victorine	2009	Construction – FY 29 Ongoing O&M thereafter

2 **Table 3-26 Reach 4B/ESB/MB Channel and Structural Improvements Cost Estimate for**  
3 **FY 15 to FY 17**

	<b>FY 15 Estimate</b>	<b>FY16 Estimate</b>	<b>FY 17 Estimate</b>
Reclamation Staff and Expenses	\$150,000	\$175,000	\$250,000
<b>Total</b>	<b>\$150,000</b>	<b>\$175,000</b>	<b>\$250,000</b>
Note: Reclamation issued a contract of environmental compliance and permitting efforts in FY 14. FY 15, FY 16, and FY 17 costs represent staff time for project management, environmental compliance, and initial design efforts.			

4 **Authority**

5 Paragraphs 11(a)(3), 11(a)(4), 11(a)(5), 11(a)(8), 11(a)(9), and 11(b)(1) of the Settlement;  
6 Section 10009(f)(2) of the Settlement Act

7 **Description**

8 The Reach 4B Project supports key elements in Paragraph 11(a) and 11(b) of the Settlement,  
9 specifically:

- 10 • Modifications in San Joaquin River channel capacity to the extent necessary to ensure  
11 conveyance of at least 475 cubic feet per second (cfs) through Reach 4B
- 12 • Modifications at the Reach 4B Head gate on the San Joaquin River channel to ensure fish  
13 passage and enable flow routing of between 500 cfs and 4,500 cfs into Reach 4B,  
14 consistent with the Settlement
- 15 • Modifications to the Sand Slough Control Structure to ensure fish passage
- 16 • Modifications to structures in the Eastside and Mariposa bypass channels, to the extent  
17 needed to provide anadromous fish passage on an interim basis until completion of the  
18 Phase 2 improvements projects identified in the Settlement
- 19 • Modifications in the Eastside and Mariposa bypass channels to establish a suitable low-  
20 flow channel, if the Secretary of the Interior in consultation with the Restoration  
21 Administrator determines such modifications are necessary to support anadromous fish  
22 migration through these channels
- 23 • Modifications in the San Joaquin River channel capacity (incorporating new floodplain  
24 and related riparian habitat) to ensure conveyance of at least 4,500 cfs through Reach 4B,  
25 unless the Secretary, in consultation with the Restoration Administrator and with the  
26 concurrence of NMFS and USFWS, determines that such modifications would not  
27 substantially enhance achievement of the Restoration Goal

1 In addition, the Settlement Act contains the following language requiring a report on the long-  
2 term flows in Section 10009(f)(2):

- 3 • Secretary of the Interior shall submit a report to Congress on whether to expand the  
4 channel conveyance to 4,500 cfs in Reach 4B of the San Joaquin River, or use an  
5 alternative route for pulse flows.
- 6 • Secretary of the Interior shall make the high-flow routing determination prior to  
7 undertaking “any substantial construction work” to increase capacity in Reach 4B of the  
8 San Joaquin River.

9 The Reach 4B Project will address Paragraph 11(a) requirements of at least 475 cfs capacity in  
10 the San Joaquin River. It may also meet the requirements in Paragraph 11(b)(1) of the  
11 Settlement. As stipulated in the Settlement Act, no substantial construction work can occur to  
12 increase capacity in Reach 4B of the San Joaquin River until the high-flow routing determination  
13 is made, which includes the Secretary of the Interior’s report to Congress regarding the high-  
14 flow routing determination.

15 ***Project Deliverables***

- 16 • Public outreach via public and stakeholder meetings and public outreach materials
- 17 • Project Description Technical Memorandum
- 18 • Protocol-level surveys for sensitive species and habitats and subsequent survey reports
- 19 • Draft and Final EIS/R and related notices
- 20 • ROD and Notice of Determination
- 21 • Support permitting, including:
  - 22 – ESA Section 7 compliance
  - 23 – CESA compliance
  - 24 – Clean Water Act Section 401 and 404 compliance
  - 25 – Rivers and Harbors Act Section 14 (408) and Section 10 compliance
  - 26 – Clean Air Act and California Clean Air Act conformity
  - 27 – National Historic Preservation Act, Section 106 compliance
  - 28 – State Lands Land Use Lease
  - 29 – County encroachment permits
  - 30 – Central Valley Flood Protection Board Permits
  - 31 – Section 1600 permit, and
  - 32 – Other permits as required
- 33 • 30%, 60%, and 90%, and 100% design plans and cost estimates

- 1 • Value engineering and design, estimating, and construction review reports
- 2 • Bid documents
- 3 • Construction reports, including as-built construction reports, and
- 4 • Construction of the project as identified in the ROD

5 **Activities Completed in FY 14**

6 Issued contract to complete environmental compliance and permitting efforts.

7 **Expected FY 15 Activities**

- 8 • Install staff gages in Reach 4B1 along with water quality sensors and collect bathymetry
- 9 data in order to update hydraulic models
- 10 • Prepare first administrative draft EIS/R
- 11 • Hold stakeholder meetings

12 **Projected FY 16 Activities**

- 13 • Collect data from staff gages in Reach 4B1 along with water quality sensors and sediment
- 14 quality information
- 15 • Prepare second administrative draft EIS/R
- 16 • Hold stakeholder meetings

17 **Projected FY 17 Activities**

- 18 • Begin drafting Reach 4B Report to Congress based on water quality, staff gages,
- 19 sediment quality and other information collected in previous years.
- 20 • Complete public Draft EIS/R and related notices
- 21 • Hold public meetings for public Draft EIS/R
- 22 • Begin preparing Final EIS/R

23

1 **3.4.4 Arroyo Canal Fish Screen and Sack Dam Fish Passage**

<b>Lead</b> Reclamation, Adam Nickels	<b>Start Date</b> 2009	<b>Expected Completion Date</b> Construction – FY 19 Ongoing O&M thereafter
--	---------------------------	---

2 **Table 3-27 Arroyo Canal Fish Screen and Sack Dam Fish Passage Cost Estimate for FY**  
3 **15 to FY 17**

	<b>FY 15 Estimate</b>	<b>FY16 Estimate</b>	<b>FY 17 Estimate</b>
Reclamation Staff and Expenses	\$77,000	\$50,000	\$50,000
Reclamation Funded Financial Assistance Agreements	\$0	\$1,000,000	\$0
<b>Total</b>	\$77,000	\$1,050,000	\$0
Notes: Design construction activity schedule and deliverables may be revised upon determination of future project impacts resulting from subsidence as additional subsidence data becomes available and is evaluated.			

4 **Authority**

5 Paragraph 11(a)(6) and 11(a)(7) of the Settlement

6 **Description**

7 Complete all activities necessary to screen the Arroyo Canal irrigation diversion to prevent  
8 entrainment of anadromous fish and modify Sack Dam to ensure fish passage consistent with  
9 Paragraph 11(a)(6) and 11(a)(7) of the Settlement. Project activities include:

- 10 • Project management and coordination
- 11 • Evaluating design alternatives
- 12 • Completing the NEPA and CEQA process, including the preparation of an Environmental  
13 Assessment/Initial Study
- 14 • Obtaining all permits and clearances
- 15 • Conducting all engineering design services, and
- 16 • Constructing the project.

17 The project includes implementing all activities to construct a new 700 cfs V-configuration  
18 profile bar fish screen in the Arroyo Canal, a new Sack Dam, and a fish passageway adequate to  
19 pass salmon and other fish, and associated infrastructure.

20 **Deliverables**

- 21 • Technical Memoranda (TMs) including an Initial Options TM, Data Needs TM, Field  
22 Survey Methods and Results TM, Analysis Approach TM, Alternatives TM, and a  
23 Regulatory Compliance TM

- 1 • Public outreach materials
- 2 • Protocol-level surveys for sensitive species and habitats and subsequent survey reports
- 3 • Public Draft and Final Environmental Assessment/Initial Study and all related notices
- 4 • Support for permitting, including:
  - 5 – ESA Section 7 compliance
  - 6 – California Endangered Species Act (CESA) compliance
  - 7 – Clean Water Act Section 401 and 404 compliance
  - 8 – Clean Air Act and California Clean Air Act conformity
  - 9 – National Historic Preservation Act, Section 106 compliance
  - 10 – County Encroachment Permit
  - 11 – Lake and Streambed Alteration Permit
  - 12 – Incidental Take Permit, and
  - 13 – Other permits as required
- 14 • Memorandums of Understanding (MOU) for environmental permitting, engineering
- 15 design, construction, and long-term operations and maintenance
- 16 • 30%, 60%, and 90%, and 100% design plans and cost estimates
- 17 • Value engineering and design, estimating, and construction review reports
- 18 • Bid documents
- 19 • Construction reports, including as-built construction reports, and
- 20 • Completed fish screen, passageway, dam, and associated infrastructure

21 ***Activities Completed in FY 14***

22 Completed Financial Assistance Agreement to modify ongoing permitting, environmental  
23 compliance, and engineering design activities.

24 ***Expected FY 15 Activities***

- 25 • Analyze the impacts of subsidence on the project
- 26 • Continue project management oversight

27 ***Projected FY 16 Activities***

- 28 • Analyze the impacts of subsidence on the project
- 29 • Evaluate need and options for interim actions to avoid impacts to listed fish under
- 30 proposed implementation schedule

- 1 • Install temporary fish screen and passage solution
- 2 • Continue project management oversight
- 3 • Complete Financial Assistance Agreement to modify design to account of subsidence and
- 4 modify permits and environmental compliance, as needed, to reflect the modified design

5 **Projected FY 17 Activities**

6 Complete design and permitting modifications such that the project is “shovel-ready”.

7 **3.4.5 Passage at Key Barriers to Migration**

<b>Lead</b>	<b>Start Date</b>	<b>Expected Completion Date</b>
Reclamation, Katrina Harrison	2014	FY 16

8 **Table 3-28 Passage at Key Barriers to Migration Cost Estimate for FY 15 to FY 17**

	<b>FY 15 Estimate</b>	<b>FY16 Estimate</b>	<b>FY 17 Estimate</b>
Reclamation Staff and Expenses	\$50,000	\$1,200,000	\$0
<b>Total</b>	<b>\$50,000</b>	<b>\$1,200,000</b>	<b>\$0</b>

Notes: DWR’s actions to address passage at key barriers to migration are described in Section 3.2.5 under DWR’s activities.

9 **Authority**

10 Paragraph 14 of the Settlement and Section 10011 of Public Law 111-11

11 **Description**

12 The lower Merced National Wildlife Refuge Weir (Weir #2) is a jump barrier to salmon at all  
 13 flows less than 3,000 cfs. When the boards are out, it is a jump barrier at flows less than 100 cfs  
 14 and possibly a depth barrier at flows less than 500 cfs. Significant debris has accumulated at the  
 15 weir. This action would involve working with the refuge to change operations at the weir,  
 16 installing a pump to provide an alternate water diversion mechanism, and cleaning out the debris  
 17 stuck in the weir. The higher estimated cost, for installation of a pump with a fish screen to  
 18 replace the need for both refuge weirs, is included here. This cost is from the Reach 4B project.  
 19 Non-contract costs are not included as environmental compliance will be done as part of the  
 20 overall project.

21 **Deliverables**

- 22 • Environmental compliance documents
- 23 • Design package
- 24 • Merced National Wildlife Refuge pump and fish screen

25 **Activities Completed in FY 14**

26 None. Project was not initiated.

1 **Expected FY 15 Activities**

2 Planning, design and environmental compliance for Merced National Wildlife Refuge weir  
3 reoperation

4 **Projected FY 16 Activities**

5 Merced National Wildlife Refuge weir construction of a pump with fish screen

6 **Projected FY 17 Activities**

7 None, this project should be completed in FY 16.

8 **3.4.6 Gravel Pit Filing and/or Isolation**

9 Gravel pit filling and/or isolating is described in Section 3.2.5 under DWR’s activities.

10 **3.4.7 Conservation Facility Construction**

11 Construction of the Conservation Facility is described in Section 3.2.4 under DFW’s activities.

12 **3.4.8 Conservation Facility Water Supply Line**

<b>Lead</b>	<b>Start Date</b>	<b>Expected Completion Date</b>
Reclamation, Adam Nickels	2012	FY 17

13 **Table 3-29 Conservation Facility Water Supply Line Cost Estimate for FY 15 to FY 17**

	FY15 Estimate	FY 16 Estimate	FY 17 Estimate
Reclamation Staff and Expenses	\$50,000	\$50,000	\$50,000
Reclamation Funded Contracts	\$0	\$2,800,000	\$0
<b>Total</b>	<b>\$50,000</b>	<b>\$2,850,000</b>	<b>\$50,000</b>

14 **Authority**

15 Paragraph 14 of the Settlement

16 **Description**

17 DFW will construct and operate the SCARF to develop and maintain a genetically diverse brood  
18 stock of spring-run Chinook salmon, and potentially fall run Chinook, to meet the annual  
19 production targets set by the SJRRP in support of the restoration of spring and fall-run Chinook  
20 to self-sustaining levels. Reclamation will construct water supply infrastructure on Federal  
21 property at Friant Dam to deliver 20 cfs to the end of Reclamation’s property and ultimately to  
22 the SCARF and complete other actions to convey 20 cfs to the facility.

23 This section addresses Reclamation’s actions to complete the water supply infrastructure on  
24 Federal property and associate water contract modifications and to negotiate a revised or new  
25 water service agreement for an additional 20 cfs for the SCARF. DFW’s efforts to construct the  
26 facility and complete any water supply infrastructure off of Federal property are addressed in  
27 Section 3.2.4.



1 **Deliverables**

- 2 • Draft and Final EA
- 3 • Finding of No Significant Impact
- 4 • Support permitting, including:
  - 5 – ESA Section 7 compliance
  - 6 – Clean Air Act and California Clean Air Act conformity
  - 7 – National Historic Preservation Act, Section 106 compliance
  - 8 – Other permits as applicable
- 9 • Geotechnical investigations to assess design criteria for the water supply line
- 10 • 30%, 60%, and 90%, and 100% design plans and cost estimates
- 11 • Bid ready design and bid documents
- 12 • Construction reports, including as-built construction reports, and
- 13 • Completed water supply line on Federal property
- 14 • Revised or new water service agreement for an additional 20 cfs for the SCARF

15 **Activities Completed in FY 14**

- 16 • Geotechnical investigations completed
- 17 • 30% design plans completed

18 **Expected FY 15 Activities**

- 19 • 60% design plans and cost estimates
- 20 • Draft EA
- 21 • Section 106 Compliance
- 22 • ESA Section 7 Compliance
- 23 • Other permits as needed, and
- 24 • Clean Air Act and California Clean Air Act conformity
- 25 • Begin negotiations of the revised or new water service agreement for an additional 20 cfs
- 26 for the SCARF

27 **Projected FY 16 Activities**

- 28 • 90 and 100% design plans and cost estimates
- 29 • Final EA
- 30 • Bid ready design and design documents, and

- 1 • Finding of No Significant Impact
- 2 • Continue negotiations of the revised or new water service agreement for an additional 20
- 3 cfs for the SCARF

4 **Projected FY 17 Activities**

- 5 • Completed water supply line and
- 6 • Construction reports including as-built construction reports
- 7 • Complete negotiations and execute new water service agreement for an additional 20 cfs
- 8 for the SCARF

9 **3.4.9 Conservation Facility Operations and Maintenance**

<b>Lead</b>	<b>Start Date</b>	<b>Expected Completion Date</b>
Reclamation, Adam Nickels	2012	June 2022 <sup>1</sup>

10 **Table 3-30 Conservation Facility Operations and Maintenance Cost Estimate for FY 15 to**  
 11 **FY 17**

	<b>FY15 Estimate</b>	<b>FY 16 Estimate</b>	<b>FY 17 Estimate</b>
Reclamation Staff and Expenses	\$10,000	\$10,000	\$10,000
Reclamation-Funded Financial Assistance Agreement <sup>1</sup>	\$690,000	\$711,000	\$733,000
<b>Total</b>	<b>\$700,000</b>	<b>\$721,000</b>	<b>\$743,000</b>
1. Reclamation-Funded Financial Assistance Agreements are with DFW to fund Operations and Maintenance of the interim SCARF.			

12 **Authority**

13 Paragraph 14 of the Settlement

14 **Description**

15 DFW will construct and operate the SCARF to develop and maintain a genetically diverse brood  
 16 stock of spring-run Chinook salmon, and potentially fall run Chinook, to meet the annual  
 17 production targets set by the SJRRP in support of the restoration of spring and fall-run Chinook  
 18 to self-sustaining levels. Reclamation will fund operations and maintenance for 10 years.

19 This section addresses Reclamation’s actions to fund operations and maintenance for the  
 20 SCARF. DFW’s efforts to construct the facility are addressed in Section 4.2.1.

---

<sup>1</sup> Reclamation committed to providing funding for the operations and maintenance of the Conservation Facility for ten years, or through June 2022.

1 **Project Deliverables**

- 2 • NEPA documents and
- 3 • O&M funding via a Cooperative Agreement

4 **Activities Completed in FY 14**

5 Executed Cooperative Agreement for FY 14 operations and maintenance activities.

6 **Expected FY 15 Activities**

7 Executed Cooperative Agreement for FY 15 operations and maintenance activities.

8 **Projected FY16 and FY 17 Activities**

9 Executed Cooperative Agreement for longer-term operations and maintenance activities.

10 **3.4.10 Donor Stock Collection**

<b>Lead</b> Reclamation, Ali Forsythe; USFWS, John Netto	<b>Start Date</b> 2010	<b>Expected Completion Date</b> FY 24
--	---------------------------	--

11 **Table 3-31 Donor Stock Collection Cost Estimate for FY 15 to FY 17**

	<b>FY 15 Estimate</b>	<b>FY 16 Estimate</b>	<b>FY 17 Estimate</b>
Reclamation Funding for Other Agencies Staff and Expenses <sup>1</sup>	\$80,000	\$82,000	\$85,000
<b>Total</b>	\$80,000	\$82,000	\$85,000
Notes: <sup>1</sup> Funding by Reclamation to USFWS to support project. This funding is in addition to the funds identified for USFWS in Section 3.2.2. DFW's support to project is captured in description of their activities supporting the Program.			

12 **Authority**

13 Paragraph 14 of the Settlement

14 **Description**

15 The SJRRP will collect and tag spring run Chinook salmon from donor sources and transport  
 16 them to the Interim Conservation Facility or the SCARF, once constructed. The program will  
 17 also collect, tag, and transport fish for direct translocation to the San Joaquin River. The  
 18 program will also collect necessary data to allow for the collection of spring-run from donor  
 19 sources for successful rearing and release.

20 **Deliverables**

21 Spring-run collection and tagging reports

22 **Activities Completed in FY 14**

23 The SJRRP collected a second year of spring-run Chinook salmon broodstock and transported  
 24 them to the Interim Conservation Facility and translocated juveniles from the Feather River  
 25 Hatchery for direct release into the San Joaquin River.

1 **Expected FY 15, FY 16, and FY 17 Activities**

2 Annual collection, tagging and transport of spring run Chinook salmon broodstock to the Interim  
 3 Facility and for direct release into the San Joaquin River. Monitoring of collected donor stock  
 4 conditions and donor stock population status.

5 **3.4.11 Trap and Haul**

<b>Lead</b>	<b>Start Date</b>	<b>Expected Completion Date</b>
Reclamation, Don Portz	2012	FY 19

6 **Table 3-32 Trap and Haul Cost Estimate for FY 15 to FY 17**

	<b>FY 15 Estimate</b>	<b>FY16 Estimate</b>	<b>FY 17 Estimate</b>
Reclamation Staff and Expenses	\$592,000	\$610,000	\$628,000
<b>Total</b>	<b>\$592,000</b>	<b>\$610,000</b>	<b>\$628,000</b>

7 **Authority**

8 Paragraph 14 of the Settlement

9 **Description**

10 Reclamation will trap adult Chinook salmon in Reach 4B/5, haul fish to Reach 1, and monitor  
 11 spawning behavior. Reclamation will also explore and implement juvenile trap and haul actions  
 12 to test potential methods to assist juvenile fish in outmigration in future dry years.

13 **Deliverables**

14 Trap and haul actions, weekly data sheets, annual summary reports

15 **Activities Completed in FY 14**

16 The SJRRP trapped fall-run adults in Reach 5, transported fish to Reach 1, and monitored  
 17 spawning activity. The SJRRP also trapped fall-run juveniles in Reach 1 and transported to  
 18 Reach 5.

19 **Expected FY 15, FY 16, and FY 17 Activities**

20 Trap and haul actions, weekly data sheets, annual summary reports. Adult and juvenile actions  
 21 are expected in FY 15.

22

1 **3.4.12 Genetics Monitoring**

<b>Lead</b> Reclamation, Adam Nickels	<b>Start Date</b> 2013	<b>Expected Completion Date</b> Ongoing for the duration of the Program
--	---------------------------	--

2 **Table 3-33 Genetics Monitoring Cost Estimate for FY 15 to FY 17**

	<b>FY 15 Estimate</b>	<b>FY 16 Estimate</b>	<b>FY 17 Estimate</b>
Reclamation Staff and Expenses	\$10,000	\$10,000	\$10,000
Reclamation Contracts	\$0	\$0	\$229,000
<b>Total</b>	<b>\$10,000</b>	<b>\$10,000</b>	<b>\$239,000</b>

Note: Reclamation awarded an interagency agreement to NMFS in FY 14 for genetics monitoring actions through FY 17. Costs above reflect Reclamation's costs to administer the agreement and develop a new agreement or contract in FY 17 for FY 18 and beyond actions.

3 **Authority**

4 Paragraph 14 of the Settlement

5 **Description**

6 SJRRP Salmon Genetics include activities to monitor genetics for fall and spring run Chinook  
7 salmon in the San Joaquin River, collected from donor streams, and captive reared in the Interim  
8 Facility.

9 **Deliverables**

10 Genetics monitoring and Genetics Monitoring Annual Report

11 **Activities Completed in FY 14**

12 The SJRRP executed an Interagency Agreement with NMFS for genetics work.

13 **Expected FY 15, FY 16, and FY 17 Activities**

14 Genetics monitoring and annual report consistent with the scope of the Interagency Agreement.

15 **3.4.13 Segregation Actions**

<b>Lead</b> Reclamation, Ali Forsythe; USFWS, John Netto	<b>Start Date</b> 2014	<b>Expected Completion Date</b> FY 19
--	---------------------------	--

16 **Table 3-34 Segregation Actions Cost Estimate for FY 15 to FY 17**

	<b>FY 15 Estimate</b>	<b>FY 16 Estimate</b>	<b>FY 17 Estimate</b>
Reclamation Staff and Expenses	\$5,000	\$5,000	\$5,000
Reclamation Contracts	\$195,000	\$195,000	\$195,000
<b>Total</b>	<b>\$200,000</b>	<b>\$200,000</b>	<b>\$200,000</b>

1 **Authority**

2 Paragraph 14 of the Settlement, Section 10011 of the Settlement Act, and 10(a)(1)(A) permit for  
3 spring-run salmon release

4 **Description**

5 The Implementing Agencies will continue to investigate feasible methods to segregate fall- and  
6 spring-run spawners to reduce interbreeding between the two runs. The importance of separating  
7 the spawners will not be well understood until spring-run are returning to the system, which may  
8 first occur in spring 2016. Potential impacts observed in other systems include redd  
9 superimposition (disturbance of incubating spring-run eggs) and genetic introgression (fall- and  
10 spring-run populations begin to merge and lose distinctiveness).

11 **Deliverables**

12 Segregation Plan and implementation of monitoring actions

13 **Activities Completed in FY 14**

14 Began efforts to explore the need for segregation

15 **Expected FY 15 Activities**

16 Complete segregation plan.

17 **Projected FY 16 and FY 17 Activities**

18 Implement monitoring actions identified in the plan.

19 **3.5 Water Management Goal Activities**

20 **3.5.1 Water Management Goal Oversight**

<b>Lead</b> Reclamation, Erika Kegel	<b>Start Date</b> 2006	<b>Expected Completion Date</b> Ongoing for the duration of the Program
---	---------------------------	---

21 **Table 3-35 Water Management Goal Oversight Cost Estimate for FY 15 to FY 17**

	<b>FY 15 Estimate</b>	<b>FY16 Estimate</b>	<b>FY 17 Estimate</b>
Reclamation Staff and Expenses	\$1,200,000	\$1,200,000	\$1,200,000
<b>Total</b>	<b>\$1,200,000</b>	<b>\$1,200,000</b>	<b>\$1,200,000</b>
Note: DWR's costs for continued collaboration with Reclamation on environmental documentation preparation and review for the Recapture and Recirculation Plan and any necessary agreements for recapture of Restoration Flows in the Delta and conveyance of recaptured water is included in Section 3.2.5.			

22 **Authority**

23 Paragraph 16 of the Settlement

1 **Description**

2 Water management activities reduce or avoid adverse water supply impacts to all of the Friant  
 3 Contractors that may result from the Restoration Flows. This activity supports the overall Water  
 4 Management Goal by providing a coordinated effort to accomplish annual RWA and  
 5 recirculation activities, hosting technical feedback meetings, and, completing various analyses,  
 6 technical documents, and reports on the implementation of Paragraph 16.

7 **Deliverables**

- 8 • Water Management Technical Feedback Meetings and Materials
- 9 • Standard Operating Procedures for the Recovered Water Account
- 10 • Standard Operating Procedures for Recapture and Recirculation
- 11 • Recovered Water Account Methodology
- 12 • Annual RWA and Recirculation accounting

13 **Activities Completed in FY 14**

- 14 • Completed quarterly Technical Feedback Meetings
- 15 • Continued to implement annual Recapture and Recirculation Program

16 **Expected FY 15, FY 16, and FY 17 Activities**

- 17 • Continue Technical Feedback Meetings
- 18 • Continue implementing annual Recapture and Recirculation Program

19 **3.5.2 Recapture and Recirculation Plan and Implementation**

<b>Lead</b> Reclamation, Erika Kegel	<b>Start Date</b> 2015	<b>Expected Completion Date</b> Ongoing for the duration of the Program
---	---------------------------	---

20 **Table 3-36 Recirculation and Recirculation Plan and Implementation Cost Estimate for**  
 21 **FY 15 to FY 17**

	<b>FY 15 Estimate</b>	<b>FY16 Estimate</b>	<b>FY 17 Estimate</b>
Reclamation Staff and Expenses or Possible Contractor	\$500,000	\$500,000	\$500,000
<b>Total</b>	<b>\$500,000</b>	<b>\$500,000</b>	<b>\$500,000</b>

Note: DWR's costs for continued collaboration with Reclamation on environmental documentation preparation and review for the Recapture and Recirculation Plan and any necessary agreements for recapture of Restoration Flows in the Delta and conveyance of recaptured water is included in Section 3.2.5.

22 **Authority**

23 Paragraph 16 of the Settlement

1 **Description**

2 This activity focuses on long-term plans and agreements needed to recapture Restoration Flows  
3 in the lower San Joaquin River and the Delta and recirculation from San Luis Reservoir to the  
4 Friant Contractors service area. Activities include the Recirculation EIS/R, an agreement  
5 between Reclamation and DWR for recapture in the Delta, completing the Investment Strategy  
6 for addressing the portion of Paragraph 16(a) that calls for a plan for funding necessary  
7 measures, implementing recommendations identified in the 2012 Post-Mortem of the Recapture  
8 and Recirculation Program, and conducting a Post-Mortem of the Recapture and Recirculation  
9 Program for 2015 Restoration Flows.

10 **Deliverables**

- 11 • Recapture and Recirculation Plan
- 12 • Recirculation EIS/R
- 13 • Water Management Goal Investment Strategy
- 14 • Agreement for recapture of Restoration Flows in the Delta
- 15 • 2015 Post-Mortem of the Recapture and Recirculation Program

16 **Activities Completed in FY 14**

- 17 • Continued progress on the Investment Strategy
- 18 • Initiate Recirculation EIS/R development

19 **Expected FY 15 Activities**

- 20 • Complete the Investment Strategy
- 21 • Continue progress on Recirculation EIS/R
- 22 • Develop agreement for recapture of Restoration Flows in the Delta
- 23 • Develop agreement for recapture of Restoration Flows in the lower San Joaquin River
- 24 • Implement recommendations from the Post-Mortem of the 2012 Recapture and  
25 Recirculation Program

26 **Projected FY 16 Activities**

- 27 • Continue progress on Recirculation EIS/R
- 28 • Initiate Post-Mortem of the 2015 Recapture and Recirculation Program
- 29 • Review and revise recapture agreements, as necessary

30 **Projected FY 17 Activities**

- 31 • Complete Recirculation EIS/R
- 32 • Review and revise recapture agreements, as necessary



- 1 • Implement recommendations from the Post-Mortem of the 2015 Recapture and
- 2 Recirculation Program

### 3 3.5.3 Friant-Kern Canal Capacity Restoration

<b>Lead</b> Reclamation, Erika Kegel	<b>Start Date</b> 2010	<b>Expected Completion Date</b> FY 19
---	---------------------------	--

4 **Table 3-37 Friant-Kern Canal Capacity Restoration Cost Estimate for FY 15 to FY 17**

	<b>FY 15 Estimate</b>	<b>FY16 Estimate</b>	<b>FY 17 Estimate</b>
Reclamation Staff and Expenses	\$350,000	\$500,000	\$250,000
Financial Assistance Agreement(s) for Design and Construction	\$1,000,000	\$10,000,000	\$8,000,000
<b>Total</b>	<b>\$1,350,000</b>	<b>\$10,500,000</b>	<b>\$8,250,000</b>

#### 5 **Authority**

6 Section 10201(a)(1) of the Settlement Act

#### 7 **Description**

8 The Friant Kern Canal (FKC) is a Reclamation-owned facility, operated and maintained by the  
 9 Friant Water Authority (FWA). The FKC carries water over 151.8 miles in a southerly direction  
 10 from Millerton Lake to the Kern River, four miles west of Bakersfield. The water is primarily  
 11 used as supplemental and irrigation supplies in Fresno, Tulare, and Kern counties. Construction  
 12 of the FKC began in 1945 and was completed in 1951. The FKC originally had a maximum  
 13 capacity of 5,000 cfs that gradually decreased to 2,500 cfs at its terminus in the Kern River.  
 14 Since completion of construction in 1951, the FKC has lost its ability to fully meet its previously  
 15 designed and constructed capacity, resulting in restrictions, at times, on water deliveries to the  
 16 FKC contractors. The reduction in capacity is a result of several factors, including original  
 17 design limitations, subsidence, increased canal roughness, and changes in water delivery  
 18 patterns.

19 As authorized in the Settlement Act, Reclamation funded a feasibility study and prepared a draft  
 20 Feasibility Report. The draft Feasibility Report, which recommends the restoration of the  
 21 capacity of the FKC from Milepost 29.92 to 88.20, and applicable environmental documents  
 22 were released for public review in June 2011 and are expected to be finalized in 2015.

23 Pursuant to the FKC Feasibility Report, Reclamation will implement the Project through two  
 24 phases. Phase one will include completing the environmental planning, documentation,  
 25 permitting, and all of the engineering design for the FKC Capacity Restoration Project. Phase 2  
 26 will be the construction of multiple improvements, which will be determined in the FKC  
 27 Feasibility Report and further refined in Phase 1.

1 **Deliverables**

- 2 • Project management plan and project schedule
- 3 • Draft and Final EA and related notices
- 4 • Finding of No Significant Impact
- 5 • Support permitting, including:
  - 6 – ESA Section 7 compliance
  - 7 – Clean Water Act Section 401 and 404 compliance
  - 8 – Clean Air Act and California Clean Air Act conformity
  - 9 – National Historic Preservation Act, Section 106 compliance
  - 10 – County encroachment permits
  - 11 – Other permits as required
- 12 • Draft and Final Feasibility Report
- 13 • 30%, 60%, 90%, and bid ready designs
- 14 • Value Engineering Review
- 15 • Award Co-Operative Agreement/Construction Bid Package
- 16 • Construction
- 17 • Project closeout

18 **Activities Completed in FY 14**

- 19 • Completed 60% design

20 **Expected FY 15 Activities**

- 21 • Complete final Feasibility Report
- 22 • Complete Biological Assessment and National Historic Preservation Act Section 106
- 23 compliance, and NEPA compliance
- 24 • Complete designs/specifications
- 25 • Award design Cooperative Agreement
- 26 • Complete conservation measures, as applicable
- 27 • Award and start construction for such design-affected crossings as bridges, pipe
- 28 crossings, utilities, over-chutes and block houses

29 **Projected FY 16 Activities**

- 30 Continue conservation measures, award construction Cooperative Agreement and start
- 31 construction.

1 **Projected FY 17 Activities**

2 Continue construction actions.

3 **3.5.4 Madera Canal Capacity Restoration**

<b>Lead</b>	<b>Start Date</b>	<b>Expected Completion Date</b>
Reclamation, Erika Kegel	2010	FY 19

4 **Table 3-38 Madera Canal Capacity Restoration Cost Estimate for FY 15 to FY 17**

	<b>FY 15 Estimate</b>	<b>FY16 Estimate</b>	<b>FY 17 Estimate</b>
Reclamation Staff and Expenses	\$350,000	\$150,000	\$200,000
Contracts		\$800,000	
<b>Total</b>	<b>\$350,000</b>	<b>\$950,000</b>	<b>\$200,000</b>

5 **Authority**

6 Section 10201(a)(1) of the Settlement Act

7 **Description**

8 The purpose of the Madera Canal Capacity Restoration Project is to reduce or avoid the adverse  
 9 water supply impacts to Chowchilla Water District and Madera Irrigation District that may result  
 10 from implementation of Restoration Flows. Reclamation is working with the Madera  
 11 Chowchilla Water and Power Authority to evaluate restoring the Madera Canal to the flow rates  
 12 provided in Reclamation’s Contract No. 6-FC-20-03680 (1985), along with other actions that  
 13 could reduce or avoid adverse water supply impacts to these districts. In order to accomplish  
 14 this, Reclamation is working to complete a Feasibility Study, as well as design a low-flow  
 15 bypass valve at the Madera Canal headworks.

16 The purpose of the Feasibility Study is to provide recommendations for best reducing or  
 17 avoiding the adverse water supply impacts to the Chowchilla Water District and Madera  
 18 Irrigation District that may result from implementation of the Restoration Flows. The Feasibility  
 19 Study was initiated in FY 14 and will be completed in FY 16.

20 The purpose of adding a low-flow valve to the existing headworks of the Madera Canal is to  
 21 increase flexibility to operate at flows from 50 to 150 cfs.

22 **Deliverables**

- 23 • Contract Award
- 24 • Administrative Draft Feasibility Study
- 25 • Draft Feasibility Study
- 26 • Final Feasibility Study
- 27 • Closeout

1 **Activities Completed in FY 14**

2 Awarded contract and initiated feasibility study process.

3 **Expected FY 15 Activities**

- 4 • Alternatives Technical Memorandum
- 5 • Perform site investigation work and low-flow valve design
- 6 • Draft Feasibility Study

7 **Projected FY 16 Activities**

- 8 • Final Feasibility Study
- 9 • Complete low-flow valve design and award construction contract

10 **Projected FY 17 Activities**

- 11 • Implement capacity restoration consistent with feasibility study
- 12 • Complete low-flow valve construction

13 **3.5.5 Reverse Flow Facilities**

<b>Lead</b>	<b>Start Date</b>	<b>Expected Completion Date</b>
Reclamation, Erika Kegel	2010	Feasibility Study in FY 19; Construction not scheduled

14 **Table 3-39 Reverse Flow Facilities Cost Estimate for FY 15 to FY 17**

	FY 15 Estimate	FY16 Estimate	FY 17 Estimate
Reclamation Staff and Expenses	\$0	\$0	\$20,000
Contracts	\$0	\$0	\$980,000
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$1,000,000</b>

15 **Authority**

16 Section 10201(a)(2) of the Settlement Act

17 **Description**

18 The purpose of the Reverse Flow Facilities Project is to reduce or avoid the adverse water supply  
 19 impacts that may result from implementation of the Restoration Flows by providing pump-back  
 20 capability to the Friant-Kern Canal. The Feasibility Study will be initiated in FY 17, to be  
 21 completed concurrent to the Reach 4B Report to Congress required in Section 10009(f)(2) of the  
 22 Settlement Act.

23 **Deliverables**

- 24 • Contract Award
- 25 • Administrative Draft Feasibility Study

- 1 • Draft Feasibility Study
- 2 • Final Feasibility Study
- 3 • Closeout

4 **Activities Completed in FY 14**

5 Acquired and transported 10 pumps from the Temporary Red Bluff Pumping Plant to FWA’s  
6 maintenance yard.

7 **Expected FY 15 and FY 16 Activities**

8 None, this project will be on hold until FY 17.

9 **Projected FY 17 Activities**

10 Award a contract for completion of the Feasibility Study.

11 **3.5.6 Part III – Financial Assistance**

<b>Lead</b>	<b>Start Date</b>	<b>Expected Completion Date</b>
Reclamation, Adam Nickels	2010	FY 25

12 **Table 3-40 Part III – Financial Assistance Cost Estimate for FY 15 to FY 17**

	FY 15 Estimate	FY16 Estimate	FY 17 Estimate
Reclamation Staff and Expenses	\$50,000	\$50,000	\$10,000
<b>Total</b>	<b>\$50,000</b>	<b>\$50,000</b>	<b>\$10,000</b>

13 **Authority**

14 Section 10202 of the Settlement Act

15 **Description**

16 Reclamation is authorized to provide \$50,000,000 in financial assistance to local agencies within  
17 the Central Valley Project for planning, design, environmental compliance, and construction of  
18 facilities to reduce, avoid, or offset the quantity of expected water supply impacts to Friant  
19 Division long-term contractors caused by Interim and Restoration Flows.

20 **Deliverables**

- 21 • Guidelines for financial assistance
- 22 • Funding Opportunity Announcements for financial assistance
- 23 • Financial assistance agreements with local agencies, and
- 24 • Environmental compliance for groundwater projects
- 25 • Completed projects

1 **Activities Completed in FY 14**

2 Initiation of site-specific project planning and environmental compliance efforts.

3 **Expected FY 15, FY 16, and FY 17 Activities**

4 Reclamation will work with local agencies to complete NEPA and other environmental  
 5 compliance activities, as applicable. Reclamation will continue to conduct post-award  
 6 monitoring and administration for agreements reached in 2013.

7 **3.6 Miscellaneous and/or Opportunistic Actions**

8 **3.6.1 Pit 46(e) Project**

<b>Lead</b>	<b>Start Date</b>	<b>Expected Completion Date</b>
Reclamation, Becky Victorine	2015	2017

9 **Table 3-41 Pit 46(e) Project Cost Estimate for FY 15 to FY 17**

	FY 15 Estimate	FY16 Estimate	FY 17 Estimate
Reclamation Staff and Expenses	\$50,000	\$0	\$0
Financial Assistance Agreement	\$2,000,000	\$0	\$0
<b>Total</b>	<b>\$2,050,000</b>	<b>\$0</b>	<b>\$0</b>

10 **Authority**

11 Paragraph 11(b)(3) of the Settlement

12 **Description**

13 Gravel Pit 46(e) is a project being pursued by the San Joaquin River Conservancy and DWR, to  
 14 provide access between recreation sites, install an equalization saddle (a porous section of a  
 15 berm) and create 1 to 2 acres of floodplain habitat. The SJRRP is providing funding for the  
 16 equalization saddle portion of the project to ensure that the gravel pit is isolated from the river.

17 **Deliverables**

- 18 • Environmental compliance documentation
- 19 • Permits
- 20 • Completion of construction of the equalization saddle and habitat

21 **Activities Completed in FY 14**

22 None, this project was initiated in FY 15.

23 **Expected FY 15 Activities**

24 Environmental compliance, Federal permitting and awarding a Cooperative Agreement.

1 **Projected FY 16 and FY 17 Activities**

2 Complete construction actions.

3 **3.6.2 Gravelly Ford Weir**

<b>Lead</b>	<b>Start Date</b>	<b>Expected Completion Date</b>
Reclamation, Katrina Harrison	2015	2018

4 **Table 3-42 Gravelly Ford Weir Project Cost Estimate for FY 15 to FY 17**

	<b>FY 15 Estimate</b>	<b>FY16 Estimate</b>	<b>FY 17 Estimate</b>
Reclamation Staff and Expenses	\$20,000	\$0	\$0
Construction Contract	\$0	\$2,000,000	\$0
<b>Total</b>	<b>\$20,000</b>	<b>\$2,000,000</b>	<b>\$0</b>

5 **Authority**

6 Flow monitoring under Paragraph 13 of the Settlement

7 **Description**

8 Gravelly Ford is a challenging flow gaging location due to the constantly shifting substrate. This  
 9 project would evaluate and potentially construct a structure in the channel to decrease the sand  
 10 transport through the Gravelly Ford gaging station cross-section reducing the shifts in the  
 11 Gravelly Ford rating curve and increasing the ability to meet Gravelly Ford flow targets.  
 12 Construction costs are unknown at this time and the project may not be constructed depending on  
 13 competing needs for miscellaneous funding.

14 **Deliverables**

- 15 • NEPA and permitting
- 16 • Design package
- 17 • Gravelly Ford weir / structure

18 **Activities Completed in FY 14**

19 Brainstorming of potential solutions

20 **Expected FY 15 Activities**

21 NEPA, permitting, design package

22 **Projected FY 16 and FY 17 Activities**

23 Construction

24

1 **3.6.3 Juvenile Trap and Collection Facility**

<b>Lead</b>	<b>Start Date</b>	<b>Expected Completion Date</b>
Reclamation, Katrina Harrison	2015	2018

2 **Table 3-43 Juvenile Trap and Collection Facility Project Cost Estimate for FY 15 to FY 17**

	FY 15 Estimate	FY16 Estimate	FY 17 Estimate
Reclamation Staff and Expenses	\$10,000	\$20,000	\$0
Construction Contract	\$0	\$0	\$2,000,000
<b>Total</b>	<b>\$10,000</b>	<b>\$20,000</b>	<b>\$2,000,000</b>

Note: USFWS is leading the efforts to prepare an Addendum to the Juvenile Trap and Transport Technical Memorandum. These costs are included in USFWS costs in Section 3.2.2.

3 **Authority**

4 Paragraph 14 of the Settlement and Section 10011 of Public Law 111-11

5 **Description**

6 Juvenile fish may need collection and transport downstream in rare cases such as construction  
 7 windows in the river or Critical-Low water year types. This project will evaluate whether  
 8 construction of a permanent in-river facility to collect juvenile fish for truck and hauling  
 9 downstream will be necessary for success of the Restoration Goal.

10 **Deliverables**

- 11 • Addendum to Juvenile Trap and Transport Technical Memorandum

12 If it is determined that this project will move forward, then the following deliverables will be  
 13 prepared:

- 14 • Environmental compliance documentation
- 15 • Design package
- 16 • Juvenile fish trap and collection facility

17 **Activities Completed in FY 14**

18 Brainstorming of potential solutions

19 **Expected FY 15 Activities**

- 20 • Continued brainstorming of potential solutions
- 21 • Addendum to Juvenile Trap and Transport Technical Memorandum
- 22 • If it is determined that this project will move forward, then Preliminary Design

23 **Projected FY 16 and FY 17 Activities**

24 If it is determined that this project will move forward, then:



## San Joaquin River Restoration Program

- 1      • Design Package
- 2      • Environmental Compliance
- 3      • Construction
- 4

## 1 **4.0 References**

- 2 San Joaquin River Restoration Program. 2012. Third Party Working Draft Framework for
- 3 Implementation.