

SAN JOAQUIN RIVER
RESTORATION PROGRAM



Water Management Technical Feedback Meeting

October 15, 2010
Fresno, CA

SAN JOAQUIN RIVER
RESTORATION PROGRAM




Agenda Overview


- Comments on Meeting Notes
- Water Supply Briefing / Interim Flows
- Restoration Flow Guidelines
- Recapture/Recirculation
- MC/FKC Capacity Restoration / Reverse Flow Feasibility Studies
- Next Meeting Date



Comments on Meeting Notes




Water Supply Briefing / Interim Flows




SAN JOAQUIN RIVER RESTORATION PROGRAM


Water Supply Briefing

- Water Supply update: WY 2,029TAF, 116%
- WY 2010 Account To Date
 - RWA Credits = 82,445 af
 - \$10 Water Deliveries = 72,741 af
 - Recaptured Interim Flows = 42,551 af
 - Additional Class 2 deliveries made available through Recirculation = 42,174 af
 - Fall 2009 Mendota Pool Operations



 **2011 Water Right Order**

- Explicit authorization for transfers/exchanges in San Luis
- Real time flow monitoring requirement
- Seepage Monitoring Plan
- SJRRP website will be used to issue notifications
- Coordination requirement for flood control
- O&M agreement with CCID, SLCC & Levee District
- Explicit inclusion of flexible flow periods
- Updated Water Quality Monitoring Plan
- Temperature monitoring in Millerton



Restoration Flow Guidelines

SAN JOAQUIN RIVER RESTORATION PROGRAM


Restoration Flow Guidelines (RFG): Recent and Planned Coordination

- Oct 29th Circulate DRAFT 3 RFG among Settling Parties for continued review
- Nov (TBD) Meeting to review RFG
- Significant changes to RFG:
 - Document restructured to follow Paragraph 13(j)
 - Language revisions for clarity, consistency
 - Revised explanation for annual reporting and planning processes
 - Reclamation Proposal for Recovered Water Account
 - Working on development of compliance rules

SAN JOAQUIN RIVER RESTORATION PROGRAM

Reclamation Proposal for Recovered Water Account (RWA)


- Common understanding of model inputs and outputs
- Single get-away curve:
 - 1.35 MAF by July 31st
 - Inflow after July 31st
- RWA calculations are:
 - $RWA = \text{Pre} - \text{Post water supply}$
 - $\text{Supply} = \text{Inflow} - \text{spill}$
 - Real-time adjustments for winter spill



Date	Cumulative Diversions (MAF)
1-Pda	0.0
1-Apr	0.2
1-May	0.4
1-Jun	0.6
1-Jul	0.8
1-Aug	1.0
1-Sep	1.2
1-Oct	1.35
1-Nov	1.35
1-Dec	1.35
1-Jan	1.35
1-Feb	1.35
1-Mar	1.35
1-Pda	3.5




Recapture / Recirculation



Preliminary 2011 Recapture Plan

- Recapture = San Mateo - 5% - Sack Dam
- Additional adjustment for estimated vs. actual Sack Dam flows
- Working with FWA, SLDMWA, SJRECWA




Preliminary 2011 Recirculation Plan


- Currently recapturing at Sack Dam
 - Fall 2010 Interim Flows = over 5,000 af to date
 - Fall 2009 Interim Flows = 850 af
- Working with SCCAO to extend existing scenarios
- Soliciting scenarios for 2011



Friant-Kern & Madera Canals Capacity Restoration Project

 **Project Update**

- “Full-Fix” Appraisal Estimate ~ \$67 million
- Reclamation performed screening analysis
- Screening conducted to inform selection of proponent preferred alternative

 **Screening Analysis**


- Purpose
 - Determine if regionally feasible fixes exist
 - Determine general priority of fixes



SAN JOAQUIN RIVER RESTORATION PROGRAM


Screening Approach

- 6 FKC reaches; 4 MC reaches
- FKC and MC screened independently
- 3 levels of repair per reach
- Based on Pre-Appraisal Quantities
- Operations model for water supply benefit
- Costs per linear foot

*Total of ~ 9,000 combinations








Next Steps

- Identify “Proponent Preferred Alternative”
- Feasibility Report (Designs, Costs, Benefits)
- Environmental Assessment





Friant-Kern Canal Reverse Flow Pump-Back Facilities Project

SAN JOAQUIN RIVER RESTORATION PROGRAM


Project Update

- Evaluated weekly time-step
- Reformulating Project






95 % Exceedance	Monthly Time-Step (cfs)	Weekly Time-Step (cfs)
Shafter	180	162
Poso	100	138
Woollomes	50	64




Conclusions

- Reduces pump-back deliveries to Arvin-Edison
- Increases amount pump-backed through Wasco and Woollomes
- No significant change in pump size.



Project Reformulation Approach

- Work with TSC and Authorities to reformulate project.
- Constraints/Guiding Principles
 - \$17 million ceiling
 - Sizing based on projected use
 - Preference to Shafter and Poso
 - Poso and Shafter should be similar size
 - Consider economies of scale
 - Design should allow for future expansion
 - Regionally feasible cost/benefit




Next Steps

- Identify “Proponent Preferred Alternative”
- Feasibility Report (Designs, Costs, Benefits)
- Environmental Assessment



Public Comment / Next Meeting



Next Meeting

- Date & Time:
 - January 2011
 - Resume monthly meetings in January
 - Agenda Topics

