SAN JOAQUIN RIVER RESTORATION PROGRAM
Weekly Groundwater Report - Week Ending October 10, 2026

REACH 2A						
Well ID	**Date**	**DTW_GS (ft)**	**Weekly Difference (ft)**	**(ft BGS)**	**River Mile**	**Bank**
FA-9*	10/6/2026	9.89	0.07	6.2	218.2	Left
MW-09-47*	10/6/2026	9.49	0.04	5.7	218.2	Right
MA-4*	10/6/2026	12.15	0.03	8.6	217.2	Right
MW-09-49B*	10/6/2026	NR	-	2.4	217.2	Left

REACH 2B						
Well ID	**Date**	**DTW_GS (ft)**	**Weekly Difference (ft)**	**(ft BGS)**	**River Mile**	**Bank**
MW-09-54B	10/6/2026	NR	-	7.2	211.8	Right
MW-09-55B	10/6/2026	10.24	0.00	3.2	211.8	Left

REACH 3						
Well ID	**Date**	**DTW_GS (ft)**	**Weekly Difference (ft)**	**(ft BGS)**	**River Mile**	**Bank**
PZ-09-R3-5*	10/6/2026	10.44	-0.01	9.9	197.8	Right
PZ-09-R3-7	10/6/2026	7.82	-0.08	6.2	199.2	Right
MW-13-199	10/6/2026	13.63	0.04	11.7 †	193.5	Right

REACH 4A						
Well ID	**Date**	**DTW_GS (ft)**	**Weekly Difference (ft)**	**(ft BGS)**	**River Mile**	**Bank**
MW-18-80B*	10/6/2026	NR	-	11.0	179.92	Right
MW-17-225	10/6/2026	11.97	-0.20	6.7	176.91	Left
MW-10-89	10/6/2026	14.39	0.20	7.9 †	175.4	Right

PRELIMINARY SAN JOAQUIN RIVER FLOW DATA						
Location	**Reach**	**Station_ID**	**River Mile**	**Flow (cfs)**	**Date**	**Time**
Friant Dam	1A	MIL	267.6	380	10/6/2026	24hr avg
Gravelly Ford	2A	GRF	227.6	206	10/6/2026	0400
SJR below Bifurcation	2B	SJB	216.0	33	10/6/2026	0400
SJR near Mendota	3	MEN	202.1	446	10/6/2026	0400
SJR near Dos Palos	4A	SDP	181.5	66	10/6/2026	24hr avg
SJR near HWY 152	4A	SJH	174.0	88	10/6/2026	0400
SJR at Washington Road	4A	SWA	168.4	60	10/6/2026	0400
SJR at Fremont Ford	5	11261500	125.1	62	10/6/2026	0400
SJR above Merced River	5	11273400	118.3	99	10/6/2026	0400

REAL TIME GROUNDWATER MONITOR WELL INFORMATION			
Well ID	**Reach**	**CDEC_ID**	**Weblink**
MW-09-49B	2A	49B	CDEC Web Application (MW-09-49B)
PZ-09-R3-7	3	R37	CDEC Web Application (PZ-09-R3-7)
MW-13-199	3	199	CDEC Web Application (MW-13-199)
MW-17-225	4A	225	CDEC Web Application (MW-17-225)
MW-10-89	4A	W89	CDEC Web Application (MW-10-89)

NOTES

All data are provisional and are subject to revision
Thresholds are defined in the Seepage Management Plan (SMP) — Appendix H
Refer to the latest Flow Bench Evaluation and associated Site Visit attachment for any threshold concerns — Flow Schedules

KEY

TBD: To be determined
NR: No Reading (Well Inaccessible)
DTW_GS: Depth to Groundwater from Ground Surface at well
CDEC: California Data Exchange Center
ft BGS: feet below ground surface
BRT: Below Rating Table

* Fallow or protected by existing interceptor drain/seepage project
† Updated ground surface buffer
NA: Not Applicable
Above threshold
At threshold
Below threshold